

Pre-Construction Minor Works Approval Form

Minor Works are defined as any low impact activities that are undertaken prior to the commencement of 'construction' as defined in the project's applicable planning approval. However, if Minor Works affect or potentially affect heritage items, threatened species, populations or endangered ecological communities, these works are defined as 'construction' unless otherwise determined by the applicable planning authority.

Minor Works approvals do not remove any obligation to comply with the project's applicable planning approval conditions (including requirements prior to 'any works' commencing) or obtain any other applicable permits, licenses or approvals as necessary.

This application and all supporting information must be submitted to TfNSW/the Environmental Representative as one (1) PDF file at least 10 business days prior to the commencement of the proposed Minor Works.

Part 1: Application				
Contractor:	RPS Pty Ltd			
Project:	City & Southwest			
Application Title: (e.g. Smith St trenching works)	Martin Place Station site –Utilities locating and survey			
Application Number:	MW_044			
Application Date:	02/12/2019			
Planning Approval:	Sydney Metro City & Southwest - Chatswood to Sydenham (SSI 15_7400)			
 Minor Works Categories: Highlight as applicable. If Items 4, 8 or 11 are applicable, this form must be endorsed by an Environmental Representative. 	 Survey, survey facilitation and investigations work (including road and building dilapidation survey works, drilling and excavation). Treatment of contaminated sites. Establishment of ancillary facilities (excluding demolition), including construction of ancillary facility access roads and providing facility utilities. Operation of ancillary facilities that have minimal impact on the environment and community. Minor clearing and relocation of vegetation (including native). Installation of mitigation measures, including erosion and sediment controls, temporary exclusion fencing for sensitive areas and acoustic treatments. Property acquisition adjustment works, including installation of property fencing and utility relocation and adjustments to properties. Utility relocation and connections. Maintenance of existing buildings and structures. Archaeological testing under the Code of Practice for Archaeological Investigation of Aboriginal Objects in New South Wales (DECCW, 2010) or archaeological monitoring undertaken in association with other Minor Works to ensure there is no impact on heritage items. Any other activities that have minimal environmental impact, including construction of minor access roads, temporary relocation of pedestrian and cycle paths and the provision of property access. 			
Planning Authority Determination: Will the proposed works affect or have the potential to affect heritage items, threatened species, populations or endangered ecological communities?	The works do not have the potential to affect heritage items, threatened species populations or endangered ecological communities.			

(Uncontrolled when printed)



Part 2: Details							
	Methodology:						
	Traffic control – set up Service leasts and mark up (via EMI/CDD and water celuble marking						
	 Service locate and mark up (via EMI/GPR and water-soluble marking paint or chalk) 						
	 Install silt socks downhill from the works along the flow line and at the kerb edge to prevent flow from the pavement. Assessment of flow should be assessed at each trench location 						
	Where applicable remove paving slabs with care and attempt to retain for later re- installation						
	Concrete cut/asphalt cut if required. Two process options:						
	 Use a wheel saw mounted on a high flow Bobcat: This process is suitable for trenches up to 200mm wide and 600 mm deep. With the saw operating over this width and grinding the trench with increments as small as 10mm the operator will often feel the change in material that allows the vac truck to investigate; or 						
	 Concrete cutting and breaking out: The concrete is cut using a concrete saw until the subbase is exposed allowing it to be broken and removed. A jack hammer is used cautiously to break the concrete into smaller sections. Once this breaking of concrete is complete the concrete is removed. 						
	Removal of surface material.						
	 Excavate using 1 hydro vacuum excavation truck – (maximum pressure of 2000 PSI as per DBYD recommended pressure) to the following dimensions: Width 200mm, Length boundary to boundary and Depth 						
Describe the proposed	Field verification of existing infrastructure and services						
Minor Works:	Mark out exposed service positions measure and catalogue findings						
Including work methodologies,	Backfill to approved specification – with a 6 tonne jumping jack pneumatic						
site location(s) and site description(s) (e.g. landscape	compactor and vibration wacker plate will be used to ensure compaction						
type, waterways, etc.).	 Re-instate surface using premium cold mix product (EZ Street or similar) Ensure the work site is clean 						
	 Traffic control – pack up 						
	 Soil disposal will take place offsite at an appropriate licensed Facility and will be fully contained from site to disposal. 						
	 With reference to the Heritage listed Bennelong Storm water channel, the following procedure is to be followed: 						
	Use GPR to locate the structure outline and mark with water-based spray paint						
	Using EM & GPR locate all services in the vicinity of the structure						
	 Determine the clearance between the services and the Bennelong structure Indicate the location of the trench with a different colour paint from the services 						
	 Indicate the location of the terrich with a different colour paint norm the services and Bennelong structure ensuring the clearance of 1 metre from the structure, this approach is consistent with specific advice obtained from Sydney Water. (this can be reduced to 600 mm if services are contained within the 600-1000 mm clearance from the structure and must be approved by the RPS site manager on site.) 						
	To ensure minimum impact the following items are proposed as integral to the works:						
	List of plant/equipment:						
	 Traffic control vehicles (Ute) including non-tonal reversing beepers (i.e. 'quackers') 						
	Vacuum Excavation Truck						
	Survey equipment						
	Electromagnetic wands						
	Small-scale Ground Penetrating Radar						
	Bob saw/Concrete saw						
	Compactor/whacker plate						
	 Jack hammer (concrete saw and jack hammer are contingency only) 						
	contraction of the second and just mainteer are containgency only i						
	Map See Appendix 1.						

Sydney Metro – Integrated Management System (IMS)

(Uncontrolled when printed)



Planned Commencement Date:	5 th January 2020 – 15 th January 2020 (dependence on Jemena and Ausgrid spotter availability)
Local Sensitivities:	Local sensitivities related to surrounding residents and businesses.
Describe the presence (if any)	The works will not impact any trees. Two sites are identified as
of local sensitive environmental	heritage listed.
areas and community receptors.	Refer to attached ECM (Appendix 1).

Part 3: Environmental Risk Assessment and Management

•

Prepare an Environmental Risk Assessment (in accordance with the Sydney Metro Risk Management Standard) and an Environmental Control Map for the proposed Minor Works and attach as Appendix 1.

If an Environmental Risk Assessment and/or an Environmental Control Map for the proposed Minor Works is/are already contained in existing documentation, attach the relevant section(s) as Appendix 1.

Documentation:

ECM (Appendix 1)

List any existing documents (including those referenced above) that the proposed Minor Works will be undertaken in accordance with and attach as Appendix 2 (e.g. plans, procedures, procedures, etc.).

- OOHW (provided to TfNSW separately). •
- CEMP (provided to TfNSW separately). ٠
- Sydney Metro Unexpected Heritage Finds Procedure Version 1.4 •
- **OOH Protocol** •

Part 4: Workforce Notification

 Site induction Pre-start meeting Toolbox talks Upon a suspected find assessment step are: Inform Site Manager
 Follow Sydney Metro Unexpected Heritage Finds Procedure Version 1.4

Part 5: Community Consultation			
What community consultation has been undertaken already?	Site walk-through been conducted between RPS and Sydney Metro representatives to understand the impacts of these works. (Walk-through with Adam Koutsamanis, Caroline St Clair and Tommy Cheung) Works will be scheduled to minimise the impacts on residents and commercial operations in the area.		
What community consultation is planned to be undertaken?	There have been sensitive receives identified from previous works. The Sydney Metro communications team is in contact with them. Sydney Metro communications team have engaged businesses potentially impacted by the works and this process will continue until final notification no later than 6 th January 2020. Advance notice will be provided to the community either with a specific notification or, if appropriate, by incorporating the work detail into the regular TSE notification for the area. Reminder emails will also be sent in the week prior to work commencing.		
If drafted already, attach applicable Community Notification as Appendix 3.			

Part 6: Contact Details					
Nominate contractor's project manager, environmental and communications contact(s).					
Name:	Graham Elgie	Position:	Project Manager and communications contact	Phone:	0417 762 066
	Gareth Thomas		Environment contact		0414 228 613

Sydney Metro – Integrated Management System (IMS)



(Uncontrolled when printed)

Part 7: Signature			
This signature acknowledges that the proposed Mine minimal environmental impact and are not defined a			
Name:	Gareth Thomas		
Signature:	5º Man.	Date:	02/12/2019

Determination Page

(TfNSW/Environmental Representative Use Only)

12. Endorsement/Approval

These signatures represent formal endorsement/approval for the proposed Minor Works to commence in accordance with this application and the applicable planning approval requirements (subject to any determination from the applicable planning authority as may be required by the planning approval conditions).

	TfNSW Principal Manager, Communication &	TfNSW Principal Manager, Sustainability, Environment &	Environmental Representative – Endorsement		
	Engagement – Endorsement	Planning – Approval	(required as necessary in accordance with the applicable planning approval.		
	(required for all applications)	(required for all applications)	optional for all other circumstances)		
Signature:	Audal	K			
Name:	Hersetram Hundal	FU CORDNE 17/12/19.			
Date:	09/12/19	P. / SI/ FI			
	Benneleng stormwater channel identified	E.	J		
Comments:	being 75m belen surface level.				
			+:		
Conditions:					
Approx	Approved (by TfNSW)				
Endo	Endorsed (by Environmental Representative)				
Reje	Rejected				



Appendix 1: Martin Place Works location map (ECM)

