

Construction Compliance Report 09 (1 April 2017 to 30 September 2017)



Project:	Northwest	Date:	29 November 2017		
Group:	Northwest Project Delivery	Status:	Final		
Author:	Northwest Sustainability Environment and Planning	Revision:	0.3		
Company:	TfNSW (Sydney Metro)	File number:	SM-17-00097058		
File name:	e: 20171121 SM NW Construction Compliance Report 09 (Apr 2017 – Sep 2017).dox				



# **Contents**

1.	Execu	tive Summary	3
2.		uction	
	2.1.	Purpose of this Report	4
	2.2.	Northwest Project Overview	4
	2.3.	Project Planning Approvals	5
3.	Const	ruction Packages	6
	3.1.1.	Handover	
	3.1.2.	Surface and Viaduct Civils (SVC)	
	3.1.3.	Operations Trains and Systems (OTS)	
	3.1.4. 3.2.	Northern Corridor Works (NCW)	
	3.2. 3.3.	Planning Approval and Construction Package Relationships	
4.		Environment Protection Licences	
4.		onmental and Compliance Management	
	4.1.	Compliance Management	
	4.1.1. 4.1.2.	TrackingReview Activities	
	4.1.2. 4.2.	Environmental Auditing	
	4.2.1.	Compliance Working Group	
	4.3.	Incident Management	
	4.4.	Complaint Management	
	4.5.	Independent Environmental Representatives	
5.	Enviro	onmental and Compliance Performance	
	5.1.	Overview	
	5.2.	Non-Compliances	
	5.2.1.	Open Non-Compliances from the Previous Reporting Period	
	5.2.2.	This Reporting Period	
	5.3.	Incidents	26
	5.4.	Independent Environmental Representative Inspections	27
	5.5.	Audit Findings	28
	5.5.1.	Open Findings from the Previous Reporting Period	28
	5.5.2.	This Reporting Period	_
_	5.6.	Complaints	
6.	•	tional Readiness	
	6.1.	Sydney Metro Trains Facility (SMTF)	
	6.2.	Arrival of rolling stock	
	6.3.	New state of the art and sustainable stations	
	6.4.	Cudgegong Road Station	39
	6.5.	The Operational Readiness Team	39
7.	Sustai	nability	40
	7.1.	Sustainability Initiatives and Performance Highlights	40
	7.1.1.	Spoil Reuse	
	7.1.2.	Waste Usage or Recycle	
	7.2.	Renewable Energy Offset	
	7.3.	Reporting	41



# 1. Executive Summary

This Environmental Construction Compliance Report documents TfNSW's and its delivery contractors' compliance with three planning approvals (SSI-5100, SSI-5414, and SSI-5931) that have been granted for the Sydney Metro Northwest project by the NSW Department of Planning and Environment (DP&E). This report covers the period from 1 April 2017 to 30 September 2017 and is provided to DP&E in accordance with the requirements of these planning approvals.

During the reporting period, the project continued to experience a high level of construction activity. The SVC contractor continued construction on the skytrain and commenced construction on the Windsor Road Bridge. The OTS contractor's construction activities significantly increased following acceptance of numerous sites handed over from the SVC contractor.

Environmental performance has continued to trend well across the project, with zero Class 1 and Class 2 environmental incidents to date. Class 3 incidents (incidents which are not notifiable under the POEO Act) increased slightly during the reporting period from 70 to 86. The degree of compliance to Environmental Requirements during the reporting period was marginally decreased from 2% during the previous reporting period to 1.8% during this reporting period, with 19 non-compliances raised. Environmental Representative inspections increased from 41 to 52 from last reporting period.

The total number of complaints received by the project increased compared to the last reporting period (from 80 to 139). This is partly attributed to an increase in construction activity and work front visibility by the OTS contractor, particularly in new locations such as Showground.

Lastly, although the total number of audits undertaken and total number of audit findings decreased compared to the previous reporting period, audits have generally concluded the degree of compliance to environmental requirements is stable. This decrease is a result of the SVC contract approaching conclusion.

Construction Package	Ongoing Requirements (non-compliances raised)	Class 1 & 2 Incidents (Class 3 incidents)	ER Inspections (issues raised)	Complaints
Tunnel and Station Civil (TSC)	0 (0)	N/A	N/A	0
Surface and Viaduct Civils (SVC)	491 (14)	0 (25)	26 (303)	28
Operation, Trains and Systems (OTS)	639 (5)	0 (61)	26 (141)	108
Transport for NSW	179 (0)	0 (0)	N/A	3
Total (this period)	1309 (19)	0 (86)	52 (444)	139
Total (previous Period)	1309 (24)	0 (70)	41 (312)	80



### 2. Introduction

## 2.1. Purpose of this Report

This Environmental Construction Compliance Report documents Transport for New South Wales (TfNSW) and its delivery contractors' compliance with three planning approvals (condition D5 of SSI-5100, SSI-5414, and SSI-5931) that have been granted to the Sydney Metro Northwest project by the NSW Department of Planning & Environment (DP&E). These approvals require regular reports to the Secretary of DP&E throughout construction of the project. This report is the ninth Environmental Construction Compliance Report for the project and covers the period between 1 April 2017 and 30 September 2017.

## 2.2. Northwest Project Overview

The Sydney Metro Northwest project will deliver a new high frequency driverless single deck train system, operating between the Sydney Metro Trains Facility (SMTF) at Rouse Hill and Chatswood Train Station. The project includes eight new stations, approximately 15.5 kilometres of tunnels from Epping to Bella Vista, four kilometres of elevated skytrain between Bella Vista and Rouse Hill, and conversion of the existing Epping to Chatswood Railway Line to deliver high frequency rapid transit services.




Figure 1 - Overview of the Program alignment - Northwest, and City and Southwest.



# 2.3. Project Planning Approvals

The Sydney Metro Northwest project is subject to the following planning approvals:

- State planning approval as Critical State Significant Infrastructure under Part 5.1 of the NSW Environmental Planning and Assessment Act 1979 (EP&A Act).
- State planning approval under Part 5 of the EP&A Act for other works as required and not already covered by existing 'Part 5.1' approvals.
- Federal planning approval as a 'Controlled Action' under the Environment Protection and Biodiversity Conservation Act 1999 (EPBC Act).

Table 1 lists the planning approvals held by TfNSW that relate to the Sydney Metro Northwest project.

Table 1 - Planning Approvals Register

Planning Approval	Planning Approval Type	Determining Authority	Date Approved
Parramatta Rail Link	EP&A Act (Part 4)	Minister for Planning (NSW)	26/02/2002
Major Civil Construction works as Modified (approval reference: SSI-5100)	EP&A Act (Part 5.1 - SSI)	Minister for Planning (NSW)	25/09/2012
Construction and Operation of NWRL (approval reference: EPBC 2012/6360)	EPBC Act	Secretary for Department of the Environment (Commonwealth)	11/04/2013
Stations, Rail Infrastructure and Systems as Modified (approval reference: SSI-5414)	EP&A Act (Part 5.1 - SSI)	Minister for Planning (NSW)	08/05/2013
SMTF (formerly Rapid Transit Rail Facility) (approval reference: SSI-5931)	EP&A Act (Part 5.1 - SSI)	Minister for Planning (NSW)	15/01/2014
Lindfield Substation	EP&A Act (Part 5)	TfNSW	19/09/2014
Epping to Chatswood Railway – Conversion to Rapid Transit	EP&A Act (Part 5)	TfNSW	13/02/2015
Lindfield Substation – Lindfield Station Electrical Works Conversion	EP&A Act (Part 5)	TfNSW	1/05/2015
Main North and North Shore Line Corridor Works	EP&A Act (Part 5)	TfNSW	19/06/2015
Norwest Station Subsurface Pedestrian Link and Northern Entry	EP&A Act (Part 5)	TfNSW	29/10/2015
Main North and North Shore Line Corridor Works: Addendum 01	EP&A Act (Part 5)	TfNSW	18/12/2015
Willoughby to North Chatswood 33kV Underground Feeder Power Line	EP&A Act (Part 5)	TfNSW	18/3/2016



# 3. Construction Packages

Construction has been completed on the Early Works, Tunnels and Station Civil, and Lindfield Substation packages. During this reporting period, the Surface and Viaduct Civils (SVC), Operations Stations and Trains (OTS), and Northern Corridor Works (NCW) packages were active, and it is expected that the SVC contract will be completed in the next reporting period.

Sydney Metro Northwest is rapidly moving towards completion with operations on track to commence mid-2019.

Table 2 – List of ongoing major construction packages that are active on the project

Contract Package	Contractor	Awarded	Status
Surface & Viaduct Civils (SVC)	Impregilo-Salini Joint Venture (ISJV)	17/12/2013	Construction ongoing
Operations, Trains & Systems (OTS)	Northwest Rapid Transit (NRT)	15/09/2014	Construction ongoing
Northern Corridor Works (NCW) *	Laing O'Rourke Australia (LORA)	20/11/2015	Construction commenced and ongoing

<sup>\*</sup> Compliance tracking against works approved under Part 5 of the EP&A Act is not included in this report.






Figure 2 – Completed viaduct from Rouse Hill towards Norwest, and Windsor Road Bridge under construction. Images were taken in September.



#### 3.1.1. Handover

Portion handover from one contractor to another has been a principle activity during this reporting period. Majority of the SVC package has been handed across to the OTS contractor. The initial three portions of the SVC have been divided into 33 sub-portions, and 27 of the 33 sub-portions have been handed over, as construction work on SVC draws to an end during the next reporting period.

When a sub-portion is identified for handover, TfNSW identifies:

- What works have been completed
- What conditions of consent apply regarding Environmental Requirements, and
- What Environmental Requirements are relevant

If any defects are identified, these defects must be addressed to the satisfaction of all parties (SVC, OTS contractors, TfNSW, and the Independent Certifier). If any non-compliance is identified, these are resolved prior to handover of sub-portions, or will be managed under the next planning approval.

#### 3.1.2. Surface and Viaduct Civils (SVC)

The SVC package involves the construction of an elevated four kilometre viaduct (including earthworks) between Bella Vista and Cudgegong Road, Rouse Hill. The package includes the construction of a 270 metre single span bridge over Windsor Road at Rouse Hill.

The SVC package represents Stage 1c under the Stage 1 Approval SSI-5100 and Stage 2a under the Stage 2 Approval SSI-5414.

During the reporting period:

- Concrete segment production and installation activities were completed:
  - All 120 of the Windsor Road Bridge segments have been produced and installed.
  - o All of the 1,127 skytrain segments have been produced and installed.
  - Both towers at Pier 112 and 113 have been erected on the Windsor Road Bridge
  - o The spine beams have been installed on the Winsdor Road Bridge
  - 32 cable stays have been installed on the Winsdor Road Bridge
- Skytrain parapet production and installation activities concluded. A total of 2,330 parapets have been precast and installed on 105 spans.
- 377,424 tonnes of spoil were exported and beneficially reused offsite.
- Significant landscaping and finishing works were completed across the project.





Figure 3 - Windsor Road Bridge under construction

### 3.1.3. Operations Trains and Systems (OTS)

The OTS package includes construction of the Sydney Metro Trains Facility (SMTF), eight new stations and the operation of the Sydney Metro Northwest project for 15 years. The eight new Sydney Metro Northwest stations are shown in Figure 1 and include underground, open cut and elevated station designs. The SMTF is a train stabling and maintenance facility located at the end of the alignment on Tallawong Road, Rouse Hill. The operation of the Sydney Metro Northwest project includes the provision of new rolling stock and the delivery of rail systems, rail track and precinct works.

The OTS contractor is also required to convert the Epping to Chatswood Railway Line (ECRL) to rapid transit. This conversion includes the:

- Modification of track connections at Epping and Chatswood;
- Modification of systems including electrical, signalling, communications, fire and life safety, mechanical and fire systems;
- Modifications of Chatswood, North Ryde, Macquarie University, Macquarie Park and Epping stations; and
- Installation of air-control units within the station precincts at Epping, Macquarie University, Macquarie Park and North Ryde.

These conversion works are subject to the Epping to Chatswood Railway – Conversion to Rapid Transit Review of Environmental Factors (REF) approval under Part 5 of the EP&A Act. The OTS works are also subject to two other REF approvals that were self-determined by TfNSW in accordance with the EP&A Act Part 5:

- Norwest Station Subsurface Pedestrian Link and Northern Entry; and
- Willoughby to North Chatswood 33kV Underground Feeder Power Line.



The Parramatta Rail Link (PRL) approval will, in part, also apply to the design and operation of the converted line.




Figure 4 – 33 kV Underground Feeder Powerline works at Hercules Street intersection

During the reporting period:

- Track laying is completed at the Sydney Metro Trains Facility
- Track laying has been completed within two thirds of the tunnels
- Track laying has commenced on the skytrain since handover from SVC during this reporting period
- Track has been laid at Bella Vista, and Cudgegong Road Station sites
- Construction continues at the SMTF site, including on services, buildings and internal fitout, roadworks, landscaping, and rail systems.
- Construction continues on all station sites, including sub-surface works, building civil
  works, station electrical, mechanical and finishing works, road and precinct works,
  traction works and car park and bridge structure works. Lift shaft steel and escalators
  have been installed at Bella Vista Station site during this reporting period, as well as
  both canopies. Bulk earthworks continue at Bella Vista Station site to enable the
  construction of surrounding precinct roads.
- Works progress on new Metro stations with landscaping, platform installation, elevator installation, pre-cast elements being installed, and sub-stations well underway.



- Excavation works continued on the Norwest pedestrian link, with canopy tubes installed prior to excavation under Norwest Boulevard taking place.
- ECRL conversion works have continued during scheduled rail possessions, including site investigations, survey work and cable and cable tray installations.
- Construction continues on the 33kV Willoughby to Chatswood North power line, with trenching and conduit installations works continuing during the reporting period.
- Asset survey works, option investigations and bus procurement continue on the Temporary Transport Plan in readiness for the closure of the ECRL in 2018.



Figure 5 – Work being carried out at the Castle Hill Station box

#### 3.1.4. Northern Corridor Works (NCW)

The Sydney Metro Northwest project has taken responsibility for delivering signalling and overhead wiring works along the main north and north shore line corridor of the Sydney Trains rail network. These works extend between North Sydney and north of Waitara in the northern suburbs of Sydney.

Planning approval for these works was determined by TfNSW on 19 June 2015 under Part 5 of the EP&A Act. A subsequent planning approval for the works was determined by TfNSW on 18 December 2015 (also under Part 5 of the EP&A Act). The scope of this approval covers signalling, communications, electrical and civil works between Artarmon and Chatswood.

During the reporting period, construction works continued, including the ongoing use of a temporary construction compound and laydown area within the Sydney Trains rail corridor off Cleland Road, Artarmon.



Construction works have primarily been undertaken between Artarmon and Chatswood stations, and construction works have commenced along the North Shore Line between Waverton and Waitara stations.

Survey Works at Epping Station also occurred during the reporting period. Works have mostly been undertaken during rail possession and isolation periods.



Figure 6 – Weekend possession works along the Northern Corridor being carried out

# 3.2. Planning Approval and Construction Package Relationships

Table 3 outlines the relationships between the planning approvals and construction packages.

Table 3 – Allocation of Planning Approvals to Construction Packages

Planning Approval	TSC	svc	отѕ	LS	NCW	TfNSW
Parramatta Rail Link			✓			✓
Major Civil Construction works as Modified (approval reference: SSI-5100)	✓	<b>√</b>				<b>√</b>
Construction and Operation of NWRL (approval reference: EPBC 2012/6360)						<b>√</b>
Stations, Rail Infrastructure and Systems as Modified (approval reference: SSI-5414)		✓	✓			<b>√</b>
SMTF (formerly Rapid Transit Rail Facility) (approval reference: SSI-5931)			✓			<b>√</b>
Lindfield Substation				✓		✓
Epping to Chatswood Railway –			✓			✓



Planning Approval	TSC	SVC	отѕ	LS	NCW	TfNSW
Conversion to Rapid Transit						
Lindfield Substation – Lindfield Station Electrical Works Conversion				✓		<b>√</b>
Main North and North Shore Line Corridor Works					✓	✓
Norwest Station Subsurface Pedestrian Link and Northern Entry			✓			<b>√</b>
Main North and North Shore Line Corridor Works: Addendum 01					✓	<b>√</b>
Willoughby to North Chatswood 33kV Underground Feeder Power Line			✓			<b>√</b>



Figure 7 – Aerial view of the Sydney Metro Trains Facility



## 3.3. Environment Protection Licences

Where the Sydney Metro North West project undertakes activities which are Scheduled Activities under the Protection of the Environment Operations Act (1997), their Principal Contractors are required to obtain the relevant Environment Protection Licences (EPLs). Table 4 lists the EPLs that have been active during the reporting period. This report does not document compliance against EPLs. This is being undertaken by the relevant license holders.

Table 4 - Status of Environment Protection Licences

Licensee	Contract / Works	Activity	EPL#	Status
Baulderstone Pty Ltd	EWMC Railway systems activities 20		20198	Surrendered
Thiess Pty Ltd	TSC Railway systems 20319		Surrendered	
Salini Australia Pty Ltd (ISJV)	SVC	Railway systems activities	20454	Issued 03/06/2014 and currently active
John Holland Pty Ltd (NRT)	отѕ	Railway systems activities	20544	Issued 19/12/2014 and currently active
Laing O'Rourke	NCW and LSS	Railway systems activities	12208	Surrendered



Figure 8 - Landscaping and efforts to protect and enhance waterways under the viaduct



# 4. Environmental and Compliance Management

## 4.1. Compliance Management

TfNSW is accountable for ensuring compliance with all of the Northwest project's requirements relating to environmental and compliance management.

#### 4.1.1. Tracking

Each Condition of Approval has been assessed to determine how it will be complied with over the life of the Sydney Metro Northwest project. Specific details of this assessment are contained in the Sydney Metro Northwest Staging Report. Each condition is initially determined to be **Active** at the project level until each works package to which it applies has provided evidence that it has discharged its obligations as described in the Sydney Metro Northwest Staging Report. At this point, the condition will become **Inactive**.

Within each works package, each applicable condition progresses through two distinct phases as an 'environmental requirement':

- 1) Ongoing: The environmental requirement is determined to apply to the works package and that works package has commenced construction or non-construction activities.
- **2) Complete:** The environmental requirement is determined to apply to the works package and no further evidence is required to demonstrate compliance.


Where TfNSW has retained the obligation to comply with a particular condition, or holds a partial responsibility as defined in the Sydney Metro Northwest Staging Report, it will be assigned as an **Ongoing** environmental requirement and tracked in the same manner as a works package.

Compliance is assessed for **Ongoing** environmental requirements and can be determined to be either **Compliant** or **Non-Compliant**. These assessments occur during surveillance activities outlined in Table 5. For the purposes of the Sydney Metro Northwest Compliance Tracking Program, **Compliant** and **Non-Compliant** are defined as:

- Compliant: A temporary status assigned to an environmental requirement which
  indicates a check of evidence has occurred and confirmed it is adequate to
  demonstrate that compliance is being met on the day it was checked.
- Non-Compliant: A temporary status assigned to an environmental requirement
  which indicates a check of evidence has occurred and confirmed it is inadequate to
  demonstrate that compliance is being met on the day it was checked.

The 'Requirements Lifecycle' is displayed as a flow chart in Figure 8.





# **Environmental Requirement Lifecycle**

Figure 9 - Environmental Requirements Lifecycle

#### 4.1.2. Review Activities

A variety of activities are undertaken to ensure that compliance is managed effectively. Commitments to undertake regular monitoring of compliance are drawn from the Sydney Metro Integrated Management System (inclusive of the Construction Environmental Management Framework) and the contractors' Construction Environmental Management Plans (CEMPs). These activities are summarised in Table 5.



**Table 5 - Compliance Monitoring Activities** 

Activity	Responsibility	Frequency
Ongoing site surveillance	Contractors	Daily
Site inspections (SVC & OTS)	Independent Environmental Representative (ER)	Weekly
Environmental Manager's site inspections	Contractors and TfNSW	Weekly
Review of environmental actions and controls	Contractors	Weekly
Site inspections (LS)	Independent ER	Monthly
Environmental compliance status update	Contractors to TfNSW TfNSW to Program Executive Board	Monthly
Risk assessment review	Contractors	Quarterly
Compliance review	Contractors, TfNSW & Independent ER	Quarterly
Targeted independent environmental auditing	Independent third-party auditor	Six- Monthly
Management reviews	Contractors	Annual
Internal Environmental Management System auditing	Contractors and TfNSW	Annual Cycle

## 4.2. Environmental Auditing

Two levels of environmental auditing occur during the construction of Sydney Metro North West. The first level consists of an internal audit program by each Principal Contractor. These audits include:

- Compliance with approval, permit and licence conditions;
- Compliance with the Contractor's, CEMP, sub-plans and procedures;
- Community consultation and complaint response procedures;
- Environmental training records; and
- Environmental monitoring and inspection results.

The second level is undertaken by TfNSW through the Compliance Working Group (CWG) which coordinates the independent environmental audits required by condition D5. While planned independent audits are generally 6 monthly, the CWG meet monthly to review the status of risks, non-conformance, incidents, and determine appropriateness of scope and frequency of the planned audit schedule.

#### 4.2.1. Compliance Working Group

The Sydney Metro Northwest project convenes Compliance Working Groups (CWG) compromised of representatives from the contractors and TfNSW for each major contract. The primary function of the CWGs is to oversee and coordinate audit programs within respective works packages. This includes the contractors' internal environmental audits and independent third party environmental audits.



During the period between April 2017 and September 2017 the CWG met with both the SVC and OTS contractor. The CWG presided over three environmental audits in the reporting period, two internal audits on the OTS package, and an audit was conducted in July 2017 with SVC (see Table 11 and Table 12). These audits produced a total of 19 findings which were predominately related to process and documentation.

## 4.3. Incident Management

Emergency and incident response procedures are produced by each contractor as well as TfNSW. These procedures include:

- Categories for environmental emergencies and incidents;
- Forms for recording environmental incident details and responses;
- Notification protocols for each classification of environmental emergency or incident, including notification of TfNSW and notification to owners/occupiers in the vicinity of the incident;
- Procedures for the immediate notification of each relevant authority when the incident results in material harm to the environment:
- Procedures for notification to the Director-General within 48 hours of becoming aware of an off-site incident that significantly affects people or the biophysical environment (this notification will be followed by a full written report within 7 days of the date on which the incident occurred);
- Identification of personnel who have the authority to take immediate action to shut down any activity or to affect any environmental control measure (including as directed by an authorised officer of the NSW Environment Protection Agency); and
- Onsite rectification actions.

Environmental Incidents are assigned one of three classifications (1, 2 and 3) under the TfNSW Incident Management Procedure. The classes shown in Table 6 are based upon the consequence matrix from the Sydney Metro Risk Management Procedure.



Figure 10 – SVC worksite at the Windsor Road Bridge, night works



Table 6 - Environmental Incident Classes

Classification	Sub- Classification	Description
C6		No appreciable changes to the environment and/or highly localised event.
Class 3	C5	Change from normal conditions within environmental regulatory limits and environmental effects are within site boundaries.
	C4	Short-term and/or well-contained environmental effects. Minor remedial actions probably required.
С3		Impacts external ecosystem and considerable remediation is required.
Class 2	C2	Long-term environmental impairment in neighbouring or valued ecosystems. Extensive remediation required.
Class 1	C1	Irreversible large-scale environmental impact with loss of valued ecosystems.

## 4.4. Complaint Management

Complaints are handled through the Sydney Metro Northwest Complaints Management System. This system forms part of the Sydney Metro Northwest Communications Management System. The system for managing complaints was approved by DP&E on 19 March 2013 and includes procedures for:

- Responding to complaints;
- Recording complaints;
- Escalation;
- · Mediation; and
- Reporting.

# 4.5. Independent Environmental Representatives

TfNSW engage independent Environmental Representatives (ERs) as third party advisers to TfNSW and the contractors. The engagement of an Independent ER is a requirement of the planning approvals. The ER's role is generally to:

- Monitor compliance with the planning approvals;
- Be available to DP&E for advice;
- Provide advice in relation to environmental performance;
- Assist with the undertaking and reporting of site inspections;
- Endorse works as non-construction works in accordance with the planning approvals;
- Review relevant environmental reports and management plans; and
- Participate in auditing on an as needs basis.



# 5. Environmental and Compliance Performance

#### 5.1. Overview

The total number of ongoing Environmental Compliance Requirements at the end of this reporting period was 1,309 (excluding an additional 117 requirements from Part 5 Approvals). There were a total of 19 non-compliances against these requirements during the reporting period in Figure 12. There was no Class 1 or 2 environmental incidents during the reporting period.

There were three environmentally relevant audits during the reporting period that generated 19 audit findings. Only one environmental audit finding remains open at the end of the reporting period.

The results of the compliance monitoring are provided in Table 7. Non-Compliances and audit findings are detailed in Section 5.3. Issues and observations arising from independent ER inspections that identify non-compliances against the environmental (compliance) requirements are also included in Section 5.2.

Table 7 - I	<b>Environmental</b>	Compliance	Surveillance	Data
I UDIC I		Compilation	Oui Veillallee	Dutu

Construction Package	Ongoing Requirements (non-compliances raised)	Class 1 & 2 Incidents (Class 3 incidents)	ER Inspections (issues raised)	Complaints
TSC	0 (0)	N/A	N/A	0
SVC	491 (14)	0 (25)	26 (303)	28
отѕ	639 (5)	0 (61)	26 (141)	108
TfNSW	179 (0)	0 (0)	N/A	3
Total (this period)	1309 (19)	0 (86)	52 (444)	139
Total (previous Period)	1309 (24)	0 (70)	41 (312)	80

As demonstrated in Figure 11, there have been no changes to the compliance load for the Sydney Metro Northwest project during the reporting period. The future compliance load is expected to vary as the SVC contractor completes their contract towards the end of 2017.

The ERs conducted four quarterly compliance reviews against the environmental requirements since 1 April 2017 across the two active major contracts (two per contract). These reviews and other surveillance activities identified 19 non-compliances as detailed in Table 7. The 'Non-Compliance Rate' in Figure 11 represents the number of non-compliances raised each month plus the number of non-compliances that remained open from previous months per 100 Environmental Requirements. The downward trend during this reporting period reflects renewed efforts to target key problem areas through surveillance activities, and closure of Environmental Requirements that relate to portions being handed over from the SVC Principal Contractor to the OTS Principal Contractor.



#### **ENVIRONMENTAL REQUIREMENTS & NON-COMPLIANCE RATE**




Figure 11 - Compliance Load and Non-Compliance Rate

## 5.2. Non-Compliances

### 5.2.1. Open Non-Compliances from the Previous Reporting Period

The Environmental Construction Compliance Report for the previous reporting period (October 2016 to March 2017) indicated that nine non-compliances remained open. Eight of these non-compliances were closed out during this reporting period with one remaining open. Table 8 provides a list of these non-compliances.

Table 8 – Open Non-Compliances from the Previous Reporting Period that were Closed during this Reporting Period

Month Raised	Contract	Condition of Approval	Categorisation	Issue	Current Status and Actions taken to Close
Dec 2016	SVC	SSI-5100 – C7 & C8 SSI-5414 – C33 & C34	Mgmt. Systems	The temporary haul road in the Sydney Water land has remained in place throughout the 2016 Q4 period.	Closed –  1) Site handed over to OTS contractor and actions have passed to them remove the Haul Road.
Mar 2017	svc	SSI-5100 – REMM E5	Flora & Fauna	No protective fencing and signage installed in areas where native vegetation is to be retained adjacent to or within construction sites.	Closed –  1) Vegetation protection/fencing to be installed and maintained.  2) Increase awareness on tree protection across all work staff.
Mar 2017	SVC	SSI-5100 – REMM W9	Waste & Spoil	Worksites not kept free of litter and poor general housekeeping of sites.	Closed –  1) General housekeeping to be implemented and maintained.  2) Increase awareness on correct general housekeeping across all



Month Raised	Contract	Condition of Approval	Categorisation	Issue	Current Status and Actions taken to Close
					work staff.
Mar 2017	svc	SSI-5100 – E45 SSI-5414 – E34	Mgmt. Systems	Not all environmental records are being kept, made available, current or updated.	Closed –  1) Contractor to implement its records management procedure in accordance with the Construction Environmental Management Plan to ensure all environmental records are kept, maintained, implemented and available.
Mar 2017	OTS	SSI-5931 – B1	Mgmt. Systems	Works undertaken outside approved boundaries and damage caused to private property.	Closed –  1) Contractor to finalise Incident Report with the inclusion of documented corrective and preventative actions.  2) Completed Incident Report to be forwarded to the Environmental Representative and TfNSW.  3) Preventative actions from the Incident Report to be implemented.
Mar 2017	отѕ	SSI 5414 – D6 & E33 SSI-5931 – D6 & E28	Mgmt. Systems	Substandard reporting of incidents to the Environmental Representative and TfNSW (e.g. incidents not being reported, not reported within 48 hours, lack of completeness of incident reports received).	Closed –  1) Contractor to review current process and improvement program for reporting in accordance with requirements of the Conditions of Approval, Construction Environmental Management Plan, contract and the Protection of the Environment Operations Act 1997.
Mar 2017	OTS	SSI-5414 – E33 SSI-5931 – E28	Mgmt. Systems	Reporting and process improvements for non-compliances not being undertaken in accordance with the Construction Environmental Management Plan.	Closed - 1) Contractor to implement existing non-compliance reporting process or revise the Construction Environment Management Plan. 2) Contractor to revise recent Corrective Action Request forms. 3) Contractor to provide non-compliance reports for recent incidents / issues where no reporting has been provided.
Mar 2017	отѕ	SSI-5414 – D5 & E33 SSI-5931 – D5 & E28	Mgmt. Systems	Processes for reporting and availability of monitoring records not in accordance with the Construction Environmental Management Plan and the Compliance Tracking Program.	Open - 1) Contractor to provide evidence that environmental monitoring has been appropriately undertaken and documented across all required periods and active sites (as staged).  2) Reasons for any gaps in monitoring to be documented and provided to the Environmental Representative and TfNSW.



Month Raised	Contract	Condition of Approval	Categorisation	Issue	Current Status and Actions taken to Close
Mar 2017	отѕ	SSI-5414 – D4 SSI-5931 – D4	Mgmt. Systems	Latest version of the Construction Environmental Management Plan not uploaded to contractor's website.	Closed –  1) Current version of the CEMP and Sub-Plans as required by the CoA has now been uploaded to contractor's website.

#### 5.2.2. This Reporting Period

There were 19 non-compliances raised during this reporting period, none of which remained open at the end of the reporting period. Management Systems comprised the highest percentage of non-compliances, representing 26.3% (5 in total), followed by Flora and Fauna and Soil and Water, at 21.1% (4 in total).

The SVC reported 89.5% of the total non-compliances in the reporting period with the remaining non-compliances reported by OTS. Figure 12 provides a full breakdown of non-compliance types raised during the reporting period. Details on all non-compliances raised during the reporting period are presented in Table 10.

Table 9 - Non-Compliances, Compliance Loads and Non-Compliance Rates during this Reporting Period

Construction Package / TfNSW	Non- Compliances raised during Reporting Period	Currently Open Non- Compliances	Compliance Load at end of Reporting Period	Average Non- Compliance Rate per 100 Requirements
SVC	14	0	491	2.9
OTS	5	1*	639	0.8
TfNSW	0	0	179	0.0
Total	19	1*	1309	1.5

<sup>\*</sup>Non-Compliance was opened prior to this reporting period (see Table 8).

Table 10 – Non-Compliances that were raised during the reporting period

Date Raised	Contract	Condition of Approval	Туре	Issue	Status: Actions taken or to be taken
4 Apr 2017	SVC	EPA Licence L4.1 / E12	Soil & Water	Concrete used for construction works was dumped and concrete waste water had flowed onto ground. Contained within site boundary. No release waterways.	Closed –  1) Toolbox conducted specific to subcontractor and general site toolbox regarding concrete washout.  2) Notice given to subcontractor regarding penalties for breaches of EPL.
13Apr 2017	OTS	SSI-5931 B1	Mgmt. Systems	Works undertaken outside approved project boundary.	Closed –  1) Investigation report and JEHT Incident report.  2) Prestart talk given to



Date		Condition of			Status:
Raised	Contract	Approval	Туре	Issue	Actions taken or to be taken
					construction team.
23 April 2017	svc	ISJV CLIP - 5100 MCoA D1	Communit y, Stakeholde r & Business	Incident not reported within Com-Man within the specified period of 24 hours, as required by the CLIP	Closed –  1) New Community Manager to be aware of all timeframe relating to procedures and report complaints to Con-Man within timeframes specified within the CLIP.
27 Apr 2017	SVC	SSI-5414 CoA B8	Air Quality	Dust was raised by earth- moving vehicles exiting the stockpile at Zone 2.	Closed –  1) Toolbox to be completed on complying with the speed limit and covering loads on trucks.  2) Watertruck to be allocated to area to spray down haul road.
4 May 2017	SVC	SSI-5100 E12 –	Mgmt. Systems	A watercart filling up from a standpipe out of hours without approval.	Closed –  1) Toolbox conducted specific to subcontractor and general site toolbox regarding hours of operation.
4 May 2017	svc	EPL L4.1 and SSI- 5100 E12	Mgmt. Systems	Galea watercart filled up from a stand pipe on Sanctuary Drive prior to 7am.	Closed –  1) Toolbox conducted specific to subcontractor and general site toolbox conducted regarding hours of operation.  2) Notice via email given to subcontractor owner regarding penalties for breaches of EPL.
24 May 2017	svc	SSI-5414 –SW20	Soil & Water	Water containing concrete dust was discharged into SB16 from blister cutting.	Closed –  1) Supervisor to notify personal that water discharge must be directed to concrete washouts.  2) Toolbox on correct use of concrete washouts.
9 Jun 2017	svc	SSI-5100 – E12	Noise & Vibration	OOHW taking place without an approved OOHW permit.	Closed –  1) Environmental training presented to supervisors by Environmental Manager.
13 Jun 2017	SVC	SSI-5100 – C7 & C8 SSI-5414 – C33 & C34	Soil & Water	Water exceeding ISJV's EPL turbidity criteria was discharged from a sediment basin.	Closed –  1) As site handed over to NRT the incident report was undertaken by NRT.



Date Raised	Contract	Condition of Approval	Туре	Issue	Status: Actions taken or to be taken
3 Jul 2017	отѕ	EPL 20544 condition L1.1; SSI- 5414 MCoA C32	Soil & Water	On the 12 May 2017, the Epping Service Facility Water Treatment Plant (WTP) overtopped resulting in an uncontrolled discharge of water from site to Ray Road, Epping.	Closed –  1) Secondary WTP commissioned.  2) Resource allocated to project specifically tasked with the monitoring, maintenance and ongoing management of the WTP and be permanently based at the Epping site.
13 Jul 2017	отѕ	SSI-5414 MCoA E15	Noise and Vibration	Concrete Aggi truck observed leaving Castle Hill Station site prior to 7am on 11/04/2017 without OOHW permit in place.	Closed –  1) Environment team to be notified of any OOHW applications. 2) Toolbox/training for all site personnel on OOHW requirements.
18 Jul 2017	отѕ	EPL - POEO Act Section 66(6	Systems Manageme nt	During the John Holland NWRL NRT IVA HESQ Audit, a major non-conformance was raised for not providing up to date monitoring data for publishing on the John Holland Website for the months of March, April, May of June.  POEO Act Sect 66 (6) Publication of results of monitoring	Closed –  1) The updated EPL reports are to be published to the John Holland Website.  2) The Environmental Coordinators are to be provided with training in how to interpret the EPL conditions and calculate the specified noise goal.
18 Jul 2017	SVC	ISJV CFFMP Clearing Procedure	Flora and Fauna	Parrawebbing removed from poor condition EEC to remove debris for handover purposes. Non-compliance with ECM Zone 2.	Closed –  1) Toolbox with responsible subcontractor 2) General toolbox on awareness of No-Go Zones 3) Responsible contractor disciplined 4) Subcontractor to be audited against ISJV CEMP
3 Aug 2017	SVC	ISJV CFFMP Clearing Procedure	Flora and Fauna	NRT clearance of vegetation without ISJV approval under MOU access agreement sub-portion B	Closed –  1) NRT provided TfNSW with a vegetation clearance permit and preclearance report.
6 Sep 2017	SVC	EPL Condition E1.3(ii)	Communit y, Stakeholde r & Business	Non-compliance against the Community Liaison Implementation Plan and the EPL. Community were not given five days' notice of out of hour's works.	Closed –  1) Work closely with the construction team and environment manager to ensure that the required notification period is given



Date Raised	Contract	Condition of Approval	Туре	Issue	Status: Actions taken or to be taken
					for any out of hour's works. 2) Verification of notifications that have given the community the required notification period to be provided.
6 Sep 2017	svc	EPL L4.1	Noise and Vibration	Community complaint received regarding an Attcall water truck filling up from the standpipe at Sanctuary Drive before 7 am.	Closed –  1. Toolbox conducted regarding hours of operation.  2) Notice via email given to subcontractor owner regarding penalties for breaches of EPL.  3) Issue discussed with EPA Officer during site visit.
13 Sep 2017	OTS	NWRL CEMF Section 11.2	Flora and Fauna	Vegetation clearing without permit at Bella Vista.  Two small non-habitat trees (approximately 3 metres tall) and 25m2 of vegetation at the top of batter of the eastern side of multistorey carpark at Bella Vista were removed by earthworks contractor prior to a vegetation clearing inspection being completed. These trees were inside the project area and were part of planted/exotic plants community.	Closed 1) Parawebbing reinstated.
21 Sep 2017	SVC	SSI-5100 CoA E46 (f)	Flora and Fauna	Site supervisor entered into Environmental No-Go Zone	Closed –  1) Toolbox project team on importance of No-go zones.
24 Sep 2017	SVC	SSI-5100 E12, EPL L4.1	Mgmt. Systems	Works conducted by ISJV sub contractor outside of standard construction hours without authorisation. Works conducted by ISJV sub contractor outside of standard construction hours without authorisation.	Closed –  1) Incident investigation undertaken: 2) AttCall Site Manager removed from site; 3) AttCall placed on notice through to completion of the project. 4) ISJV filed report to the EPA






Figure 12 - Non-Compliances by Type during the Reporting Period

#### 5.3. Incidents

No Class 1 or 2 incidents occurred during the reporting period and there have been no notifiable incidents to date. A total of 86 environmental incidents occurred on the project during the reporting period and were all categorised as Class 3. These are depicted graphically in Figure 13 and Figure 14. Figure 13 also displays the Issue Rate (number of issues per inspection).

The increase in the number of incidents reported by the OTS contractor in recent months is reflective of significant increased activity onsite following the handover of sites from the SVC contractor during the reporting period, as well as the Showground site ramping up works. Soil and Water incidents comprised over 91% of all incidents during the reporting period. This is mainly a result of Class 3 minor hydraulic fluid spills onsite, and Class 3 sediment and erosion control incidents.



#### **INCIDENTS & MONTHLY ISSUE RATE**





Figure 13- Incidents (Class 3) and Issue Rate (issues per inspection per month)



#### **Incidents By Type**

Figure 14 – Environmental Incidents by Type during the Reporting Period


## 5.4. Independent Environmental Representative Inspections

The Independent ERs conducted a total of 52 environmental inspections and raised 444 issues. During the reporting period, the monthly 'Issue Rate' generally was stable.

During the reporting period, Soil & Water issues comprised of majority of all issues identified during independent ER inspections (seen in Figure 14). Soil and Water issues comprised the majority of issues reflecting the relatively high investment of management effort required in



this area for projects which involve substantial earthworks. A breakdown of the type of issues identified on the project during the reporting period is provided in Figure 15.



#### Figure 15 - Environmental Issues Raised by Type during the Reporting Period

# 5.5. Audit Findings

## 5.5.1. Open Findings from the Previous Reporting Period

The Environmental Construction Compliance Report for the previous reporting period (October 2016 to March 2017) indicated only one environmental audit finding remained open at the end of the reporting period.

#### 5.5.2. This Reporting Period

Three environmentally relevant audits were completed in the period April 2017 to September 2017. A summary of the audits is shown in Table 11. These audits generated a total of 19 findings. These are detailed in Table 12.

Table 11 - Environmental Audits undertaken or reports finalised during the reporting period

Audit ID	Auditee	Audit Title	Audit Date	Total Findings	Closed Findings	Open Findings
NRT 2017/003*	OTS	Sustainability Management Systems	Mar 2017	3	3	0
NRT 2017/007*	OTS	Sustainability Management Systems	Aug 2017	5	0	5



Audit ID	Auditee	Audit Title	Audit Date	Total Findings	Closed Findings	Open Findings
SVC QA AUR* 000209	SVC	Environmental Management Systems	July 2017	11	10	1
			Totals	19	13	6

<sup>\*</sup> Indicates that the audit report was finalised during this reporting period.

Table 12 – Audit Findings during the Reporting Period

Month	Audit ID (Auditee)	Finding	Agreed Action / Resolution	Current Status
Mar 2017	NRT 2017/003	Data confirming compliance with the projects target to achieve 50% water content in concrete to-date not yet available.	A further audit was performed on 16/6/2017 and no issue raised.	Closed
Mar 2017	NRT 2017/003	Limited office waste recyclable bins were observed at the time of audit at the Bella Vista office.	Six bins were ordered to be delivered and installed at Bella Vista by end of September early October	Closed
Mar 2017	NRT 2017/003	Some gaps in the understanding of the metal recycling disposal arrangements and corresponding records within the ORIS (Quality Management System) were evident.	Carry out visit/conversations with metal recyclers to close our audit of missing details.	Closed
July 2017	SVC QA AUR 000209	Environmental Aspects/Impacts Register has not included the newest activities and/or newest potential risks related to the following: a. Revegetation/remediation of riparian areas (VMP) b. Defected landscape including temporary environmental controls prior to handover c. Potential flooding risk in Sydney Water land – e.g. Sub-Portion L	Update of the Environmental Aspects/Impacts Register	Closed
July 2017	SVC QA AUR 000209	The Community Liaison Implementation Plan, Site Specific Stakeholder and Community Involvement Plans and the Business Management Plan have not been updated every 3	I. Issue to be analysed, as there are conflicting requirements for review frequencies.     Evidence of Draft with relevant changes (re: frequency of reviews) in the Site Specific Stakeholder and Community	Closed



Month	Audit ID (Auditee)	Finding	Agreed Action / Resolution	Current Status
		months throughout the duration of construction and submitted to Sydney Metro Northwest team for review as required by TfNSW	Involvement Plan.	
July 2017	SVC QA AUR 000209	Positions of Environmental and Sustainability Managers are subject to TfNSW approval	Request for approval of positions has been submitted to TfNSW. Refer to Teambinder Contractual Notices No. NWRC_CN-003355 of 30 May 2017 & CN-003409 of 16 June 2017.  Response from TfNSW received 15 June 2017 via Contractual Notice No. P_CN-003872 Response from TfNSW regarding acceptance of the Sustainability Manager is pending	Open
July 2017	SVC QA AUR 000209	For traceability and operational purposes, the controls included in the Environmental Aspects/Impacts Register were not linked to specific Environmental Plans/Sub-Plans or other environmental operational documents. E.g. training required	Update of the Environmental Aspects/Impacts Register	Closed
July 2017	SVC QA AUR 000209	All complaints under EPL are currently going through to 1800 number. These complaints are submitted to EPA, however there are complaints raised by email which have not been submitted to EPA	1. All other forms of complaint not recorded via the 1800 number are to be assessed for risk to the EPL and all relevant actions taken where necessary in accordance with the CLIP 2. CLIP to be updated on this additional risk assessment on all other forms of complaints	Closed
July 2017	SVC QA AUR 000209	Training of the Environmental Coordinators on water monitoring has not been documented, e.g. to demonstrate competency in the use of monitoring equipment.	Get competency assessment of Environmental Coordinator/ Officer in the field by Environmental Manager	Closed
July 2017	SVC QA AUR 000209	ISJV has carried out a Review of the CEMP including elements of the EPL licence; however the internal auditor was not suitably experienced to conduct this environmental audit. ISJV to ensure that the review of EPL compliance is	Future audits to be conducted by a suitably experienced auditor	Closed



Month	Audit ID (Auditee)	Finding	Agreed Action / Resolution	Current Status
		undertaken by a qualified auditor		
July 2017	SVC QA AUR 000209	Regarding Management Reviews: a. Frequency of the Senior Management Weekly Meetings are not consistent. The last meeting undertaken was in March 2017, and from then meetings been interrupted. b. The outcomes of Senior Management Weekly Meetings have not been documented/ communicated to a higher level.	a. From end of July 2017, 85% of the project will have been completed. Hence future Senior Management Meetings will be undertaken as follows: 4 September 2017 9 October 2017 b. Senior Management Meeting Minutes are to be documented and distributed via email to attendees and apologies of the meeting. Senior Management Meeting outcomes are to be communicated directly with Marco Assorati (Salini's Regional Manager Southeast Asia and Oceania) who is colocated at the project site office.	Closed
July 2017	SVC QA AUR 000209	Legal and other requirements including Council, Sydney Water, updated applicable Guidelines (e.g. waste classification, storage) were not included in the Legal and Other Requirements Register	Update by linking legal and other requirements contained in the WADs/ CEMP/ Sub Plans/ Sydney Water Works into the Register	Closed
July 2017	SVC QA AUR 000209	ISJV did not have a documented criteria to identify different types of non-conformances including ISJV system non-conformances and ISJV environmental incidents. Reporting and submission of these items is confusing and conflictive.	Will be included in next update of the CEMP	Closed
July 2017	SVC QA AUR 000209	ISJV failed to test the Pollution Incident Response Management Plan (PIRMP) as per EPA requirements.	Refer to NCR No 281894 raised by ISJV 10/06/17. Records were submitted for Testing/ Training of the PIRMP to be carried out on 30 June 2017.	Closed
Aug 2017	NRT 2017/007	The delivery tracking register used by NRT to ensure the classification of materials are documented for each delivery is currently aggregating some deliveries.	NRT to individually itemise the classification of materials for each delivery.	Open
Aug 2017	NRT 2017/007	An inconsistency has been noted by NRT in the classification of certified material being provided whereby the supplier reports 100% PEFC whereas the forest source in Chinchilla is only 70% certified by AFS/PEFC.	Clarification that deliveries to date are 100% PEFC sourced is urgently recommended [Opportunity for Improvement]	Open



Month	Audit ID (Auditee)	Finding	Agreed Action / Resolution	Current Status
Aug 2017	NRT 2017/007	Delivery documents from GDK noted a clerical error describing the PEFC certification reference as a FSC registration reference.	GDK to be made aware of this oversight to prevent recurrence in future orders. [Opportunity for Improvement]	Open
Aug 2017	NRT 2017/007	GDK are recommended to include their own delivery docket identifiers to complement references to NRT's purchase order identifier to ensure an easily traceable chain of custody.	GDK are recommended to include their own delivery docket identifiers to complement references to NRT's purchase order identifier to ensure an easily traceable chain of custody. [Opportunity for Improvement]	Open
Aug 2017	NRT 2017/007	NRT's Sustainable Timber Procedure should be updated.	Update NRT' Sustainable Timber Procedure [Opportunity for Improvement]	Open

## 5.6. Complaints

The project received a total of 139 complaints during the reporting period:

- Three against TfNSW;
- There were 28 against the SVC contractor (refer Figure 17 for breakdown by site);
   and
- There were 108 against the OTS contractor (refer to Figure 18 for breakdown by site).

The total number of complaints received by the project increased compared to the last reporting period (from 80 to 139). This can be attributed to an increase in construction activity by the OTS Contractor, particularly in residential areas such as the Showground site.






Figure 16 - Total complaints for SVC and OTS contractors by type



Full details on each complaint received during the reporting period are provided in Appendix A. These complaints have been actioned and resolved in accordance with the Complaints Management System. There are no matters which are currently subject to independent mediation.

The SVC contractor recorded a slight decrease in the total number of complaints received during this reporting period (from 32 to 28). This is attributed to a decrease in the number of construction activities undertaken by the SVC Contractor as they move toward contract completion. Noise emissions from activities such as water-blasting, demobilisation and demolition works at the site of the Windsor Road Bridge and the Balmoral Road storage facility contributed to 32% of all complaints against the SVC Contractor. Mitigation measures were implemented such as respite periods, minimising out-of-hours work and the offer of alternate accommodation to reduce the impact on nearby residents and stakeholders at both sites. The SVC Contractor undertook extensive consultation including face-to-face meetings, phone calls and letterbox drops to keep the local community informed of upcoming works.

The OTS Contractor recorded a significant increase in the total number of complaints during this reporting period compared to last (from 45 to 108). This increase can be attributed to an increased presence of the OTS Contractor along the alignment, the prolonged dry period, and the type of construction work undertaken during the reporting period. In summary, the most prominent complaint themes were noise, worker behaviour, traffic impacts and dust. A detailed breakdown of the complaints by type can be seen in Figure 16.




Figure 17 - Complaints received with SVC contractor for each work site



Within this reporting period (April 2017 – September 2017) the North West area of Sydney only receiving 264.1 mm of rainfall, compared to the average expected 487.2 mm resulting in unseasonal dry and windy weather. This resulted in 24 dust complaints around the Cherrybrook Station site. This equates to 22% of all complaints received in the reporting period. The OTS Contractor is working with the EPA and has implemented additional dust mitigation measures to help supress dust impacts in Cherrybrook. Cherrybrook Station site also received the most complaints (40per cent) during the reporting period. It is likely this is attributed to the proximity of the site to residential neighbours.

Cherrybrook Station, Norwest Station and the Cheltenham Service Facility sites also had an increase in workforce numbers and constrained site parking which resulted in complaints regarding workers parking in private property and on local streets and associated litter concerns. Alternative options to accommodate overflow parking are actively being considered by the OTS Contractor. As seen in Figure 16, majority of the complaints relates to noise and vibration issues as work on sites near residential areas continue to increase.

The OTS Contractor also continued to receive complaints following the temporary closure of Brookhollow Avenue, Baulkham Hills in March, and a temporary lane closure at Celebration Drive, Bella Vista due to travel delays and safety concerns.




Figure 18 - Complaints received with OTS contractor for each work site



# 6. Operational Readiness

Sydney Metro Northwest is rapidly moving towards completion with operations on track to commence in 2019. Towards the end of this reporting period, the first tracks on the viaduct began to be laid, installation commenced on the 1.1 MW solar photovoltaic system on top of the maintenance building located within the Sydney Metro Trains Facility, and the first Sydney Metro train arrived in Australia marking a major milestone.

## **6.1.** Sydney Metro Trains Facility (SMTF)

The Sydney Metro Trains Facility at Tallawong Road, Rouse Hill will serve as the stabling and maintenance facility for the trains, administration and control centre for Sydney Metro Northwest.

The maintenance facility is quickly reaching completion and has been constructed to minimise energy use through:

- north facing glazing which provides shading from the sun in mid-summer,
- articulated façade which incorporates dampered louvres for controlled natural ventilation,
- · extensive use of natural lighting, and
- 10% of low voltage operational energy of the SMTF is being supplied by the 1.1 MW onsite solar photovoltaic system, which is currently being installed, and is expected to be completed during the next reporting period.



Figure 19 – 1.1 MW solar photovoltaic system being installed on the north-facing maintenance building rooftop



The administration building is being built to achieve:

- A 4 Star Green Star rating
- 4½ star NABERS Energy Whole Building rating
- 4½ star NABERS Water rating
- 4½ star NABERS Waste Whole Building rating

These ratings will be finalised when the facility is completed, and operational.



Figure 20 – Render of the SMTF when completed

## 6.2. Arrival of rolling stock

The first Sydney Metro train arrived in Australia towards the end of September, and was unveiled on the 27 September 2017. This arrival marks a significant milestone towards the new metro transport system coming to life.

At the SMTF the six carriages of the first metro rolling stock is being prepared for testing over the coming months. This state-of-the-art train will revolutionise how Sydney travels, with the capacity to move more than 40,000 people an hour on the Northwest line. With a level of service never seen before in Australia, the new trains will be operating every four minutes during peak period in each direction.

The build of the rolling stock systems have energy efficient features, and management initiatives embedded from the initial design process. This has resulted in cohesive design and build that will perform against strict criteria demanded by a modern metro system whilst being energy efficient.





Figure 21 – First Sydney Metro train being unpacked and polished at the SMTF

The rolling stock has been designed and built with key energy efficiency features to minimise energy demand. Figure 23 highlights the key features, including a system of regenerative braking to reduce energy consumed in traction. The energy from braking is captured, and passed on to power another metro train in range.






Figure 22 – Sydney Metro rolling stock energy efficient features

#### 6.3. New state of the art and sustainable stations

Sydney Metro Northwest stations are more than beautiful structures that shelter customers from the elements. The canopies serve multiple functions to enhance the sustainability performance of stations. These include:

- Enabling solar access for natural lighting to minimise artificial lighting usage
- Using heat reflective materials and natural ventilation to reduce reliance on mechanical systems
- Harvesting rainwater for onsite uses, such as irrigation and toilet flushing
- Where artificial lighting and mechanical systems (e.g. air conditioning systems) are the only option, they are being constructed to achieve a minimum 10 % improvement on the energy efficiency performance stipulated in the Building Code of Australia

Through passive sustainable design, Sydney Metro has placed the comfort, safety, and wellbeing of commuters first. This has allowed the Northwest project to develop stations that are adaptive and climate resilient.




Figure 23 - Schematic of a typical Sydney Metro station with passive design features

Based on customer feedback the new Sydney Metro Northwest stations have been designed to ensure efficient passenger circulation, improve ventilation and use of natural light, and incorporating crime prevention through environmental design principles to provide good opportunities for passive surveillance. Station simulations have been carried out at a



prototype station located opposite the Sydney Metro Trains Facility at Rouse Hill. The simulation tested customer satisfaction with Sydney Metro station design.

### 6.4. Cudgegong Road Station

Cudgegong Road Station is the most progressed station among the new eight stations being constructed as part of the Northwest project -with the installation canopies, elevators, fittings and fixtures, and landscaping. Track laying has also been completed at the Cudgegong Road site. Figure 25 displays the evolution of the station site during the report period 1 April to 30 September 2017.



Figure 24 - Construction work being carried out at Cudgegong Road Station during the reporting period

# 6.5. The Operational Readiness Team

An Operational Readiness Team within Sydney Metro Delivery Office has been established, and the framework for the governance of operations within the transport cluster has been put in place. This has meant Sydney Metro has been moving with the operator to begin mobilising staff to commence all the operational readiness activities required under the deed and the planning approvals.

A draft program for readiness activities has been created by the operator, and has been reviewed by the environment, planning and sustainability team to ensure key plans, documents, and activities are included. This includes the submission of plans to the Department of Planning & Environmental, and the establishment of an operational Environmental Protection Licence. Sydney Metro has also proposed to facilitate meetings between the operator and key regulators over the coming months.



# 7. Sustainability

The Sydney Metro Northwest project implements a Sustainability Policy and a Sustainability Strategy, the latter of which establishes objectives and targets that were outlined in the Environmental Construction Compliance Report #5. Figure 26 provides a status update of some of the sustainability activity on the Sydney Metro Northwest project as of the end of September 2017.

### 7.1. Sustainability Initiatives and Performance Highlights

Throughout the Sydney Metro Northwest project construction period, initiatives have been implemented to ensure sustainability requirements of all construction packages are achieved and deed requirements are met. The following subsections provide examples of some of the project's sustainability initiatives and achievements. These topics are also referenced in the Environmental Impact Statements for the project.

### 7.1.1. Spoil Reuse

The Sustainability Strategy requires that 100% of clean spoil from the project be beneficially reused. Spoil management details are outlined in the Construction Soil and Groundwater Management Plans for each delivery package. The majority of the TSC spoil material was transported to approximately 90 external sites across Sydney for reuse, with the remainder used within the project or for environmental works.

A graphical representation of the combined cumulative spoil data is shown in Figure 28. 100% of the spoil generated throughout the construction phase of the project has been reused. As of the end of 2017 Q3 (noting a 1 month lag in data availability), over six million tonnes of spoil has been reused.

#### 7.1.2. Waste Usage or Recycle

A requirement of the Sustainability Strategy is that 90% of recyclable construction and demolition waste be recycled. Waste material is accumulated from a number of sources on the project, with classification and definition outlined in the Construction Environmental Management Plans. The project deed nominates a benchmark of 90% of all inert and non-hazardous construction waste generated to be recycled or reused. As of 2017 Q3, 96% of total waste material has been recycled.

# 7.2. Renewable Energy Offset

#### Offsite

The Sustainability Strategy and the planning approvals require 100% of the project's operational carbon emissions to be offset. A Request for Proposal (RFP) was issued in December 2016 to short-list proponents selected from the earlier Request for Expression of Interest process following extensive consultation. RFP submissions have been received and a preferred tender has been identified, TfNSW is currently negotiating the contract and expect award during the next reporting period.

#### **Onsite**

The north-facing rooftop of the maintenance building located within the Sydney Metro Trains Facility will house a 1.1 MW solar photovoltaic system. Installation of the solar array system is currently underway, and expects to be completed during the next reporting period.





Figure 25 – 1.1 MW solar photovoltaic system being installed on the maintenance building of Sydney Metro Trains Facility.

### 7.3. Reporting


In 2015, Sydney Metro engaged Ernst Young (EY) to undertake a performance review and assessment of the 14 sustainability objectives and 36 associated targets outlined in the Northwest Sustainability Strategy. EY individually assessed the performance of all three major contractors, and the project until December 2016.

EY's findings have indicated that 84% of the targets are being met, the intentions behind 14% of the targets are being met and 2% of the targets are no longer applicable (compared to 2011 when the objectives and targets were established). Overall, EY has concluded that a good level of sustainability performance is being achieved on the Northwest project.

Based on this analysis, Sydney Metro has prepared a Sustainability Report that will represent Sydney Metro's sustainability performance from 2011 to 30 June 2017. When finalised, the report will be published on the Sydney Metro website during the next reporting period.



Figure 26 - Sydney Metro Northwest September 2017 Sustainability Dashboard





# **Appendix A - Construction Complaints Management Report**

Report	Construction Complaints Management Report			
Review Period	1 March 2017 – 30 September 2017			

	<b>2</b> 14	21 15 11	<b>.</b>		Nature of	
Quarter	Site	Classification	Date	Contractor	Complaint	Event Description
						Complainant emailed regarding the Traffic, Transport & Access of the
						Brookhollow Avenue closure, claiming it has affected his business as
						customers and suppliers are delayed and/or can't access the restaurant.
						NRT Community Place Manager contacted the complainant and addressed
						each concern providing information regarding construction, proposed
						changes to traffic detour times and confirmation that work near Solent
						Circuit was not NRT. Place Manager confirmed with the complainant that
						workers swearing at drivers were at the Solent Circuit location and not
					Traffic,	further along Norwest Boulevard and therefore not NRT contractors. Place
2017	Norwest				Transport &	Manager commented the reduced time for traffic diversion should assist to
Q2	Site	Unavoidable	3/04/2017	NRT	Access	which the complainant agreed.
						Complainant called regarding contractors parking for extended periods in
						drop off spaces on Tempus St, Rouse Hill as this is creating a potentially
						hazardous situation as parents can't safely drop children. Complainant also
						said she spoke with one of the workers who was rude and told her to
						report it to the police and Rouse Hill Town Centre, which the stakeholder
						has done. NRT Community Liaison Officer contacted the complainant to
						advise concerns were being investigated and assured the stakeholder that
						NRT takes the behaviour of its workers very seriously. Complainant thanked
						NRT for taking the complaint seriously.
					Traffic,	
2017	Rouse Hill				Transport &	
Q2	Site	Avoidable	3/04/2017	NRT	Access	



2 1	0''	01 15 11	2.1		Nature of	
2017 Q1	Castle Hill Site	Not related to Sydney Metro Northwest	4/03/2017	NRT	Traffic, Transport & Access	Complainant called as he lives on lives on Castle Street (600m from Castle Towers) and wanted to know why trucks were redirected along his street between 10pm-2am for the past two weeks. Complainant understood the work needs to be done, but asked that drivers refrain from using hydraulic brakes in residential areas in the middle of the night. NRT Stakeholder and Community Manager contacted the stakeholder to discuss concerns and advised that NRT is currently not using trucks in the area out of hours. NRT Manager suggested there are multiple work fronts in the area to which the stakeholder said he had contacted the Showground Road upgrade contractors who also advised they weren't working at night. NRT Manager said she would speak with the team and see if they were aware of any out of hour's works.  Complainant emailed regarding noise generated from site at night as well as the consistent truck and machinery noise. NRT Community Place Manager advised that as per previous notifications, the crew were relocating concrete barriers on Celebration Drive near Brighton Drive in preparation for ongoing work to realign and extend the road. Place Manager said this work was required to occur outside standard working hours due to road occupancy approvals. An offer was made to the complainant to have noise monitoring installed for future out of hour's activity and also asked to add the complainant to the email distribution list. The complainant appreciated the response and asked to be included on the distribution list.
2017 Q1	Bella Vista Site	Unavoidable	4/03/2017	NRT	Noise & Vibration	



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
- Caranton	0.00		2440		Complaint	Complainant works at Woolworths in Lexington Drive and commented that
						the traffic changes were not communicated to staff. NRT Community Place
						Manager shared consultation undertaken and mentioned that it was not
						considered necessary to doorknock businesses in Lexington Drive about
						Brookhollow Avenue. Complainant was surprised at length of time for the
						closure and commented that the notification he received made no mention
						of the duration of the closure. Place Manager confirmed the notifications
						included the duration to which the complainant commented that he hadn't
					Traffic,	read it thoroughly, but still believed it should have been made clearer.
2017	Norwest				Transport &	Place Manager also advised that VMS boards on Norwest Boulevarde
Q2	Site	Unavoidable	5/04/2017	NRT	Access	indicate the duration of road works within the area.
						Complainant called to advise the cover plate on Norwest Boulevard and
						Solent Circuit intersection seems to have moved about eight inches and
						the pit is starting show. NRT Community Place Manager contacted the
						complainant who advised they did not want a call back regarding the
						matter. NRT Traffic Manager confirmed this was not NRT work. Community
		Not related				Place Manager called Hills Shire Council who advised of concurrent jobs in
		to Sydney			Traffic,	that area and that the issue was most likely to be in relation to NBN work.
2017	Norwest	Metro			Transport &	Council representative advised he would call contractor to have them
Q2	Site	Northwest	5/04/2017	NRT	Access	address the issue.
						Complainant called as he received NRT's community notification which
						showed the trenching alignment starting from the corner of Havilah Street
						towards Archer Street. Complainant asked why workers were marking
						Havilah Street and whether trenching work be in front of his property. NRT
						Community Place Manager advised the stakeholder that the trenching
						work on Nicholson Street at this stage would not go beyond Havilah Street.
						Place Manager said they are finalising details of next stage of works and, at
					_	some point, the work may be in front of his property. Place Manager
					Property &	advised that if works did go in front of his property, access would be
2017	Willoughby				business	maintained. Complainant also enquired whether the road would be
Q2	Site	Unavoidable	5/04/2017	NRT	impacts	reinstated with concrete. Place Manager said the road would be



0 1	0''		Dit	011	Nature of	F 18 1.6
Quarter	Site	Classification	Date	Contractor	Complaint	Event Description
						temporarily reinstated with bitumen now and NRT is working with
						Willoughby Council for a permanent road reinstatement solution when the
						33kV construction is complete by the end of the year. A meeting was
						arranged onsite for the following day for any further questions.
						Complainant emailed regarding customer service at the Sydney Metro
						exhibit at the Royal Easter Show. TfNSW apologised for any
						misunderstanding that may have made the complainant feel
						uncomfortable or upset. TfNSW also advised the Sydney Metro marquee
						has a no food or drink policy for visitors and that a number of experts were
						available at the exhibit, along with staff to assist with access etc. The
						complainant appreciated the response, however reiterated the complaint
2017	Royal Easter					regarding his water bottle and assistance from team members at the
Q2	Show Site	N/A	6/04/2017	TfNSW	Other	exhibition.
						Complainant emailed regarding the traffic impact and delays caused by the
						closure of the right hand turn during AM peak hour. NRT Community Place
						Manager advised it has been necessary to close the western end of
						Brookhollow Avenue to allow the continued construction of Norwest
						Station and upgrade of Norwest Boulevarde. Place Manager also said NRT
						anticipate receiving RMS approval to implement a change in the times for
						morning restrictions into Brookhollow Avenue in coming days. The
						complainant appreciated the response however did not believe the
						reduced closure time would make a difference during the 8-9:30am peak.
						The complaint also said he had been speaking with three neighbouring
						business and they are soon deciding to take further action against the
						closure. Place Manager responded advising the traffic management
						implemented during the morning peak period is a requirement of the road
						authorities to assist with the movement of traffic from Windsor Road into
						Norwest Boulevarde within this time frame.
					Traffic,	
2017	Norwest				Transport &	
Q2	Site	Unavoidable	7/04/2017	NRT	Access	



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Oite	Olassilication	Date	Contractor	Complaint	Complainant emailed as they had numerous nights where the noise levels
						were continuously loud and waking their children. Complainant said they
						had previous offers for noise monitoring; however there had been no
						action. Complainant also said they were advised noise levels are and have
						been monitored at the front of the house, but this did not accurately
						capture the level as the works were at the back of the house. Complainant
						said they were told they'd receive the noise monitoring documents, and
						said NRT hasn't provided them. Complainant also said they hardly complain
						about the noise levels however they can't handle any more of the
						disturbance and their only option is to contact the police as they believe it
						would be breaking the law. NRT Community Place Manager advised she
						was speaking with the construction team to gather more information on
						the issues raised and future works. Place Manager also offered to continue
						to contact the complainant ahead of night works. Place Manager sent a
						second email to the complainant advising this is the largest portion of
						works to be undertaken as part of the road improvements. Place Manager
						also confirmed noise monitoring was undertaken the prior night at several
						locations, including behind the home. The results of this monitoring
						indicated noise levels well within NRT's operating limits. Details of
2017	Norwest				Noise &	upcoming night works were provided to the stakeholder and a
Q2	Site	Unavoidable	10/04/2017	NRT	Vibration	commitment was made to respond to the complainant's other concerns.
						Complainant emailed regarding Barton Road works, including impact on
						Artarmon Public School construction works, route selection and design
						issues as well as the restoration of Hampden Road following earlier
						trenching. TfNSW confirmed the project appreciated the need to carefully
						coordinate the works, keep residents and businesses up to date and
						maintain access to properties. TfNSW also said NRT is in direct
						communication with the Principal of Artarmon Public School and the
					Property &	Project Manager from their contractor to coordinate their activities. TfNSW
2017	Artarmon				business	confirmed the alternative route was reviewed by RMS and relevant
Q2	Site	Unavoidable	12/04/2017	NRT	impacts	authorities and that NRT is working with Willoughby City Council to finalise



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
-					•	arrangements for restoration works.
						Complainant emailed regarding the closure of the roundabout turning into
						Brookhollow Avenue from Norwest Boulevard, claiming the closure had no
						benefit and only causing delays and increasing traffic. Complainant also
						said the detour was unsafe and causing near misses from cars speeding on
						Windsor Road. NRT Community Place Manager advised that it was
						necessary to close the western end Brookhollow Avenue to allow the
						continued construction of Norwest Station and upgrade of Norwest
						Boulevarde and changes had been implemented in accordance with the
					T (() -	requirements of the road authorities. Place Manager also advised that she
	Namena				Traffic,	would pass the complainant's feedback regarding speeding drivers on Windsor Road to the relevant road authorities and Hills Local Area
2017	Norwest Site	Unavoidable	13/04/2017	NRT	Transport & Access	Command.
Q2	Site	Onavoidable	13/04/2017	INIVI	Access	Complainant called regarding works commencing in Barton Road and how
						congestion would be managed as Artarmon Public School also had works
						scheduled. NRT Community Manager called to advise that the team were
						aware of other construction activities and is confident their planning would
						minimise disruption as much as possible. Complainant requested more
					Property &	information regarding the planning that has taken place to undertake the
2017	Artarmon				business	work. Community Manager said the Community Place Manager could
Q2	Site	Unavoidable	13/04/2017	NRT	impacts	provide more information and a call was scheduled for Tuesday 18 April.
					-	Complainant called regarding changes around Castle Hill Station site
						including reduced taxi ranks and congestion on Old Castle Hill Road due to
						buses. Complainant advised she finds it difficult to walk great distances and
						relies on the taxi rank outside Castle Towers. NRT Stakeholder Relations
						Manager advised some of the taxi rank bays were removed to
						accommodate an additional bus so that a gate for construction activities
						could be used during non-peak hours. Complainant said that the taxi
					Traffic,	drivers were not advised that some of the ranks would be removed and
2017	Castle Hill				Transport &	raised concerns on behalf of the drivers who said they were struggling to
Q2	Site	Unavoidable	19/04/2017	NRT	Accesss	get fares. NRT Manager said NRT does not have the authority to remove



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
- Cuartor	0.10	Ciacomoation	24.0	••••••••	- Compiani	the ranks without getting prior approval from Hills Shire Council and
						consulting with TfNSW, local bus companies and the Taxi Council.
						Complainant asked whether the ranks would be reinstated when the
						station is operational which the NRT Manager confirmed. Complainant also
						raised concerns about buses speeding down Old Castle Hill Road. NRT
						Manager advised this was an issue for the police. Complainant advised that
						they would contact the police and thanked the NRT Manager.
						Complainant emailed regarding lighting from a lighting tower. The light was
						shining into the backyard and house making it difficult for sleep. ISJV
						Community Place Manager contacted the onsite supervisor and the lighting
					Property &	tower was redirected. The Place Manager informed the complainant that
2017	Kellyville				business	the light tower had been redirected. The complainant was happy with the
Q2	Site	Avoidable	19/04/2017	ISJV	impacts	outcome.
						Complainant entered the site at the cable stay bridge. The out-of-hours
						works taking place included hydro blasting. Complainant's house is located
						directly next door to the site of the cable stayed bridge, where the out of
						hours activities were taking place. Complainant had been informed of the
						activities that would be taking place by the ISJV Community Place Manager,
						on the day prior to the activities taking place. Complainant had been
						offered alternate accommodation, however refused to take up the offer.
						Complainant entered the site and appeared to be suffering the effects of
						alcohol consumption. His language was often abusive and he was acting in
						an aggressive manner. The site supervisor escorted the complainant off
						site. The site supervisor then called the ISJV Community Place Manager and
						updated herThe Place Manger called the complainant's partner to inform
						her that the site supervisor had closed down the site and hydro blasting
						activities would be reviewed. ISJV Environmental Manager relayed the
						events to the EPA. ISJV reviewed hydro blasting activities to ensure
	Davisa IIII				Naiss O	potential impacts on nearby neighbours were minimised. ISJV investigated
2017	Rouse Hill	l lagradalele	22/04/2047	ICIV/	Noise &	the times and procedures involved with hydro blasting to ensure minimal
Q2	Site	Unavoidable	23/04/2017	ISJV	Vibration	impacts.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Oite	Olassification	Date	Contractor	Complaint	Complainant advised that NRT had accessed water from early morning until
						7pm that evening without permission of the strata management of 2
						Barton Road, Artarmon for cabling work on Barton Road. Complainant said
						the strata committee would review their next water bill and invoice NRT
						should there be any measurable increase in water consumption. NRT
						Community Place Manager advised that it was a normal practice to use a
					Property &	water tap when undertaking road works along local streets and asked the
2017	Willoughby				business	stakeholder to send an email so NRT could continue to follow up until the
Q2	Site	Avoidable	24/04/2017	NRT	impacts	next bill.
						Complainant at 4:15pm was informed by construction staff that water
						service to the property would be temporarily cut off for approximately 1
						hour. At approximately 7.00pm the complainant's water service had not
						recommenced. Complainant went to discuss water service with
						construction staff but they had left the site for the day. Complainant called
						the ISJV Community Place Manager to advise. Place Manager called the
						utility and construction teams. The construction teams were trying to
						source a part that would allow them to finalise the reconnection of the
						water service. Place Manager called the complainant and explained that
	Balmoral					the team would be back on site that evening once the part was sourced.
	Road to				Dranarty 9	The water service was reconnected at 8.30pm. The Place Manager
	Memorial				Property & business	reminded the construction teams of their obligations in regards to informing the ISJV Community Team of any issues that may impact
2017 Q2	Avenue	Unavoidable	26/04/2017	ISJV	impacts	landholders and stakeholders associated with the project.
Q2	Avenue	Onavoidable	20/04/2017	131 /	iiipacts	Comment received on Sydney Metro Facebook page regarding noise from
						out of hours works at Old Windsor / Windsor Road.
						Complainant raised significant concerns around the ongoing construction
						noise emanating from activities that had been taking place over "the last
	Windsor					few nights".
	Road to					Complainant requested that out of hours works cease immediately or
2017	White Hart				Noise &	footage taken would be given to the local media. Complainant also advised
Q2	Drive	Unavoidable	27/04/2017	ISJV	Vibration	they would call NSW Police as a potential action if kept awake in the future
_ ~_	···· <del>·</del>		, - , , ,			



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Oite	Olussinoution	Dute	Contractor	Complaint	by out of hours construction activities.
						TfNSW Communications and Engagement staff responded to the message
						with a request for contact details so that ISJV could contact the
						complainant. There has been no response from the complainant to the
						request to date.
						Complainant called regarding continuous dull load sound which had been
						heard since 8am. NRT Community Place Manager advised that the loud
						sound was from the work crew putting concrete into a dump truck and
						confirmed that the activity was finished. Complainant said the sound was
						still audible and placed his phone next to the window so the Place Manager
						could listen. Place Manager advised that all construction activities were
						monitored and the sound was within the allowable noise limit. Place
	Charrybraak				Noise &	Manager also advised that the site would close at 1pm on Saturday.
2017	Cherrybrook Site	Unavoidable	20/04/2017	NRT	Vibration	Complainant asked for the noise to be monitored, but said he would 'put
Q2	Site	Unavoidable	29/04/2017	INKI	VIDIALION	up with it' until work stopped at 1pm.  Complainant called regarding sirens sounding throughout the day and that
						noise was excessively loud and unbearable. NRT Community Place Manager
						explained that the sound may come from the crane when it was lifting
						materials but he would investigate further and get back to him with more
						information. Stakeholder advised that he would not accept any delay in
						resolving the noise issue and requested NRT to come to his home
						immediately. The Place Manager explained that a major concrete pour was
						taking place onsite and he would investigate the matter further after the
						pour in 45 minutes' time. The Place Manager advised the stakeholder he
						would not attend his house and offered to contact him the next day.
						Complainant said that they had been putting up with the project for three
						years. Stakeholder said a call back the next day would be fine and then
						terminated the phone conversation. The Place Manager left three voice
						messages with the complainant the following day and attended the
2017	Cheltenham				Noise &	complainant's property to advise the noise was within allowable limits.
Q2	Site	Unavoidable	1/05/2017	NRT	Vibration	



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
- Control	0.10					Complainant sent a text message to the ISJV Community Place Manager to
						register a complaint in relation to the level of the noise from the
						construction activities taking place out of hours at Sanctuary Drive.
						Stakeholder had been provided with a community notification outlining the
						location, times and nature of works. The stakeholder is very sensitive to
						noise impacts and a decision was made to offer alternate accommodation
						for the duration of the works despite noise modelling indicating works
2017	Rouse Hill				Noise &	were being carried out according to the construction, vibration and noise
Q2	Site	Unavoidable	1/05/2017	ISJV	Vibration	assessment. Stakeholder accepted the offer of alternate accommodation.
						Complainant called as he had the same noise complainant as yesterday and
						requested to speak with the same person. Complainant said that the
						excessive noise from the work site was ongoing and that NRT must take
						immediate action to address it. Complainant said he would go to the media
						if the issue was not resolved. NRT Community Place Manager advised the
						stakeholder that normal construction activities were undertaken onsite and
						that noise monitoring would be organised the next day to assess the noise
						level. Place Manager contacted the stakeholder the following day and
2017	Cheltenham				Noise &	advised noise monitoring would be organised and the outcomes shared
Q2	Site	Unavoidable	2/05/2017	NRT	Vibration	with the stakeholder.
						Complainant called regarding mud and rocks on Castle Hill Road,
						Cherrybrook and said this was unsafe. Cherrybrook Station site team was
						aware of the road condition and had a street sweeper cleaning the road
					Traffic,	and site access road. The issue was also raised at the team meeting and an
2017	Cherrybrook		- / /		Transport &	action was raised for the team to continually monitor the roads and their
Q2	Site	Unavoidable	3/05/2017	NRT	Access	condition.
						Complainant emailed regarding pedestrian and cycle access at the corner
						of Windsor and Old Windsor roads. Stakeholder was not satisfied with the
	Windsor				- cc	follow up to an earlier observation made to construction staff about the
	Road to				Traffic,	layout of construction barriers. ISJV Community Place Manager inspected
2017	White Hart	A . Caladala	2/05/2017	16.17.4	Transport &	the site with the ISJV Site Superintendent. Immediate changes were made
Q2	Drive	Avoidable	3/05/2017	ISJV	Access	to the layout of the balustrades. The stakeholder was informed of the new



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
quanto	0.00		2000		- Complaint	layout and expressed his gratitude for the changes that were made.
						Complainant called to advise seven cars were parked on Castle Howard
						Road. NRT Community Place Manager called the complainant and spoke
						with his wife. The Place Manager advised that there were insufficient
						parking spaces onsite and therefore some cars would need to be parked on
						Castle Howard Road until NRT found an alternative parking solution.
						Stakeholder's wife asked why workers do not use the access road to park;
						the Place Manager said that the access road was for heavy vehicle access
						only. Stakeholder's wife then complained about the horn blowing noise
						from the site and asked why it was so loud. Place Manager advised that the
						horn sound was from the tower crane and it was to make sure workers on
						the ground level were aware of a heavy object being lifted. The sound must
						be loud enough so workers on the ground level could hear as it is an
						important procedure to ensure workers' safety when the tower crane was
						in operation. Stakeholder's wife then asked whether there were other
2017	Cheltenham		. /0= /00.		Noise &	ways to replace the horn noise. Place Manager apologised for the
Q2	Site	Unavoidable	4/05/2017	NRT	Vibration	inconvenience and agreed to look into this further.
						Complainant called regarding workers from local businesses parking in the
						residential area. NRT Community Place Manager advised her that it is not
						illegal for people to park in a residential area and if they are parking
						illegally or obstructing driveways she will need to contact her local council.
						Stakeholder was not happy about the congestion in her street and she also
		Not related			Traffic,	advised that she has spoken to council and they have done nothing. The
201-	Bella Vista				•	Place Manager offered to arrange another phone call to the stakeholder;
2017	Site	to Sydney Metro	4/05/2017	NRT	Transport & Access	however the stakeholder declined the offer if nothing could be done about the issue.
Q2	Site	Metro	4/05/2017	INITI	Access	Complainant emailed regarding duration of noise from site as he had heard
						loud "high frequency whirring" noises that last between about 15 and 40
						seconds every 10 minutes for the past month. Complainant said the noise is
0047	Cheltenham				Noise &	often accompanied by what sounds like two "blasts" of a car horn, but as
2017 Q2	Site	Unavoidable	4/05/2017	NRT	Vibration	this "car horn" noise always sounds exactly the same and seems to be
QZ	JILE	Onavoluable	4/03/201/	IVIVI	งามเ ลเเบเา	this carriotti noise always southus exactly the same and seems to be



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
quarter	- Onte		Bute		Somplant	timed to occur in conjunction with the "whirring" noise it is obviously not from a vehicle on the adjacent M2. NRT Community Place Manager advised that the "car horn" sound is from the tower crane. The sound is to make sure workers on the ground level are aware and cautious that a heavy object is about to be lifted. It's an important procedure to ensure safety when the tower crane is in operation. The Place Manager also advised that NRT undertakes regular noise monitoring onsite to ensure these activities are undertaken within their license and that the construction of the Cheltenham Services Facility and new community facilities will be completed in early 2019.
2017 Q2 2017 Q2	Castle Hill Site Rouse Hill Site	Not related to Sydney Metro  Not related to Sydney Metro	4/05/2017	NRT	Traffic, Transport & Access  Noise & Vibration	Complainant called to advise that she was trying to get into a taxi and fell between the taxi and gutter. Stakeholder said she had cut her knee, hand and broken a nail and was going to sue Sydney Metro. Stakeholder further advised that the security guard from Castle Towers assisted her to her feet and presented her with two coffee cards. NRT Stakeholder Manager advised that although NRT had reduced the number of taxi ranks they had not changed the landscape in the area and therefore was not the responsibility of NRT. Stakeholder Manager also said NRT is not doing any work on that side of the road and had moved a bus over to that side to allow a site gate. Complainant agreed that this is what NRT had advised the prior month and understood it was not the fault of NRT.  Complainant called to say they could hear shouting coming from the vicinity of Rouse Hill Drive. ISJV had scheduled out of hours works for the site and the complainant believed the shouting was coming from site. The ISJV Community Place Manager went to the site. On arrival the Place Manager was met by the resident who had made the complainant.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					<b>.</b>	Stakeholder informed the Place Manager that the noise was from a large
						group of young men who had arrived back from Canberra following a
						football excursion. The group had dispersed by the time the Place Manager
						had arrived on site.
						Complainant called to advise of extended traffic queues being created on
						Schofields Road early each morning by the presence of construction trucks.
						The trucks were parking on the road waiting to enter the Windsor Road
						construction site. ISJV Community Place Manager advised ISJV Construction Manager of the complaint. Construction Manager spoke with drivers
						individually and during morning toolbox talk informing them it was not
						acceptable to park on Schofields Road or any other public road whilst
						waiting to enter the site. Place Manager rang the complainant on two
						seperate occasions with no answer. A voice message was left on both
						occasions with an explanation of the actions that had taken place following
						the complaint.
					T (() -	
	Rouse Hill				Traffic, Transport &	
2017 Q2	Site	Avoidable	8/05/2017	ISJV	Access	
QZ	- Oite	7110100010	3, 33, 231,	100 (	7.00033	Complainant called to advise of a disruption in the transmission of medical
						images due to the location of the launching gantry on the Skytrain.
						Complainant believed the current location of gantry was the cause of
						slower transmission speeds of images between medical facilities. ISJV
						Community Place Manager informed complainant that the gantry would be
					Property &	moved from its current position by 17/05/2017 once the current work it
2017	Rouse Hill	l			business	was doing over Rouse Hill Drive was complete. Complainant satisfied with
Q2	Site	Unavoidable	9/05/2017	ISJV	impacts	response from Place Manager.
	Namus	Not related			Naisa saal	Complainant said in the past month there had been a number of times
2017	Norwest	to Sydney	0/05/2017	NDT	Noise and	where a low frequency vibration could be felt, emanating from the house
Q2	Site	Metro	9/05/2017	NRT	vibration	walls. Often the vibration would go for a minute and then a faint thud noise



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
	5.00		2 000			is heard and the vibration would be stopped before building up again.
						Complainant said this had happened around midnight and in the early
						morning and asked for clarification regarding what activity was taking
						place, planned frequency and timing as it was disrupting sleep. NRT
						Community Place Manager advised that the description of the noise and
						vibration did not appear to fit with the works that NRT have undertaken in
						recent weeks and said the crew weren't working in the early morning
						hours. Place Manager suggested the complainant contact other projects in
						the area and also provided the 1800 number to call during the noise so NRT
						investigate immediately. Complainant appreciated the quick reply and
						asked if the noise could be attributed to track laying activities, but also said
						this noise didn't match the vibrations experienced. Place Manager advised
						track laying in the tunnels from Norwest to Showground was complete and
						the only activity within those tunnels in the past weeks has been concrete
						laying which wouldn't impact the complainant's house or fit the description of the noise and vibration. Place Manager reiterated it was best to contact
						the 1800 number when the noise and vibration was experienced so NRT
						could investigate.
						Complainant advised that trucks were frequently turning left into Midson
						Road, which only carried a 3-tonne maximum limit. Previous notification
						advised trucks would only be turning right from the access road into
						Beecroft Road. NRT Community Place Manager apologised to the
					Traffic,	stakeholder for the driver's oversight and assured the complainant that the
2017	Cheltenham				Transport &	no left turn would be reinforced at the next pre-start meeting.
Q2	Site	Avoidable	9/05/2017	NRT	Access	
						Complainant called and said Tallawong Road was closed with no detours in
						place or prior communication. NRT Community Place Manager advised that
	Sydney					Tallawong Road was not closed, rather had a temporary lane closure (one
	Metro				Traffic,	lane northbound) and a short temporary period where traffic was stopped
2017	Trains				Transport &	in both directions while the traction substation delivery took place, as
Q2	Facility	Unavoidable	10/05/2017	NRT	Access	approved in the Road Occupancy License. Place Manager advised that a



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Site	Ciassification	Date	Contractor	Complaint	notification was dropped to a 500m radius and that his property exceeded
						this area but offered to add him to the email database for future
						notifications. Complainant advised a commuter in front of him told the
						other commuters to turn around as the road was closed off and said he
						was not interested in information and next time there should be a full road
						closure and detour in place.
						Complainant called and said a rock or other object had fallen from viaduct
						and caused damage to complainant's vehicle. Complainant said whilst
						waiting at traffic lights on Windsor Road a falling object had struck and
						damaged the top part of the rear of the vehicle. ISJV Community Place
						Manager informed the ISJV Safety team of the complaint. Safety Team
						carried out investigation into the incident and concluded that the damage
						was not caused from something falling from the viaduct. The outcomes of
						the investigation were that no works had been active at the time of the
						complaint on the viaduct, along with the presence of a traffic controller
						nearby who did not witness any unusual events at the time of the incident.
						Pictures sent to the Place Manager and examined by the Safety Team
						highlighted that the damage was more likely caused from an impact to the
						side of the vehicle rather than something falling from a height. Place
						Manager responded with an email to the complainant explaining why ISJV
						would not be reimbursing the costs associated with the repair of the
						complainant's car following an extensive review and the outcomes of that
						review by the ISJV Safety Team. Place Manager explained in detail the
						outcomes that were reached in the investigation. No response has been
						received from the complainant. Place Manager responded with an email to
						the complainant explaining why ISJV would not be reimbursing the costs
						associated with the repair of the complainant's car following an extensive
	Windsor					review and the outcomes of that review by the ISJV Safety Team. Place
	Road to	Not related			Property &	Manager explained in detail the outcomes that were reached in the
2017	White Hart	to Sydney			business	investigation. No response has been received from the complainant.
Q2	Drive	Metro	12/05/2017	ISJV	impacts	



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						Complainant advised that the spotlight mounted on the noise wall next to
						Cheltenham Oval was beaming into his bedroom and asked for the
					\ <i>a</i>	spotlight to be angled down or shaded over. NRT Community Place
2017	Cheltenham	l la accadala la la	45/05/2047	NIDT	Visual	Manager apologised for the inconvenience and advised that the spotlight
Q2	Site	Unavoidable	15/05/2017	NRT	amenity	would be adjusted.
						Complainant said there was a stream of dust emanating from site and
						asked what dust control measures were in place to supress dust. NRT  Community Place Manager advised that the site team will increase water
						carts and street sweepers ahead of plans to lay heavier material like
						asphalt on high traffic areas to reduce the dust attributed to vehicle
						movements. Community Place Manager advised the team will keep an eye
						out for these issues and discuss further options to reduce dust where
						possible. Complainant was pleased that the project was being responsive
						however was sceptical whether this would improve the situation as he said
2017	Cherrybrook					the sweeper seems to sweep dust up into the air from the existing road
Q2	Site	Unavoidable	16/05/2017	NRT	Air Quality	base.
						Complainant advised NRT's work compound at O'Brien Street, Chatswood
						occupied all parking spaces on one side of the street, preventing her being
						able to park in the designated residential permit holder area. Complainant
						understood that the compound was temporary but NRT's work trucks also
						parked on the other side of the street overnight. NRT Community Place
					<b>-</b> (C:	Manager advised that one side of the street would be left for resident
	AACH l. l.				Traffic,	parking and no trucks would be parked overnight. However if there was no
2017	Willoughby	lloovoidal-l-	16/05/2017	NDT	Transport &	spaces at O'Brien Street, Place Manager encouraged the stakeholder to try
Q2	Site	Unavoidable	16/05/2017	NRT	Access	Day Street or alongside Anderson Street for the next two weeks.
						Complainant advised that since the box cut wall was removed the noise
00.47	Cherrybrook				Noise &	from the fan is more noticeable, quite loud and constantly droning at night time when there is not much traffic on the road. NRT Community Place
2017 Q2	Site	Unavoidable	16/05/2017	NRT	Vibration	Manager advised the fan would be moved further into the tunnel in an
Ų2	JILE	Jilavoluable	10/03/201/	1417.1	vibiatiOII	manager advised the fall would be moved fulfiller lifto the turnler lift dif



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					·	effort to reduce ambient noise. Complainant was pleased NRT will look into
						relocating the fans.
						Complainant called to advise of delays due to traffic congestion caused by
						the simultaneous closure of White Hart Drive and Sanctuary Drive. ISJV
						Community Place Manager apologised for the inconvenience, and
						explained that the simultaneous road closures were an unplanned event
					Traffic,	due to a communication error between two traffic control teams. The
2017	Rouse Hill				Transport &	complainant was satisfied with the explanation and apology from the Place
Q2	Site	Avoidable	17/05/2017	ISJV	Access	Manager.
						Complainant called to advise of difficulty trying to exit Rouse Hill Town
						Centre caused by the simultaneous closure of White Hart Drive and
						Sanctuary Drive. ISJV Community Place Manager apologised for the
						inconvenience, and explained that the simultaneous road closures were an
					Traffic,	unplanned event due to a communication error between two traffic control
2017	Rouse Hill				Transport &	teams. The complainant was satisfied with the explanation and apology
Q2	Site	Avoidable	17/05/2017	ISJV	Access	from the Place Manager.
						Complainant emailed to advise of displeasure due to traffic congestion
						caused by the simultaneous closure of White Hart Drive and Sanctuary
						Drive. Complainant advised that the closures made it difficult for to visit an
					Traffic,	elderly mother who was sick. ISJV Community Place Manager called
2017	Rouse Hill				Transport &	complainant and apologised for the inconvenience. The complainant was
Q2	Site	Avoidable	17/05/2017	ISJV	Access	satisfied with the explanation and apology from the Place Manager.
						Complainant said workers had dumped a pipe on his property and thought
						NRT may have damaged his fence, but said it was in poor condition and
						could not guarantee. Complainant asked for the pipe to be removed
						immediately and wanted assurance that NRT wouldn't enter his property
	White Hart					again. NRT Community Place Manager apologised on behalf of NRT and
	Drive to				Property &	said it would be reiterated to the crew that it is not acceptable to place any
2017	Cudgegong				Business	material outside of the site boundary. NRT assisted the complainant to
Q2	Road	Avoidable	18/05/2017	NRT	impacts	remove the pipe from the property. On inspection, NRT confirmed no



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
- Caultoi	0.10	- Classification	24.0	••••••••	- Complaint	damage was caused to the fence, but acknowledged there was a piece of
						wire near the fence which NRT removed.
						Complainant called to advise that activities on the corner of Windsor Road
						and Old Windsor Road were very noisy. Complainant said that loud noises
						from steel hitting the ground could be heard during the night. ISJV
						Community Place Manager rang and spoke with the Construction
						Superintendent. The Place Manager was informed that the noise was from
						the setting up of the 500 tonne crane for the demobilisation of launching
						gantry 1. This activity was due to finish at 6pm, there were some delays in
						setting up the crane and for safety reasons they had to finish the activity
						that evening. They completed the set up around 8pm. Place Manager made
2017	Kellyville				Noise &	four attempts to call complainant to explain the noise with no answer or
Q2	Site	Unavoidable	22/05/2017	ISJV	Vibration	response from the complainant.
						Complainant said the dust on Castle Hill Road from the site exit was very
						bad and that they recently had their car washed, but it was dirty again just
						from travelling along Castle Hill Road. Complainant said that they had let
						the issue go previously but found that today was worse. NRT Stakeholder
2017	Cherrybrook					Manager advised that dust control measures were in place but would
Q2	Site	Unavoidable	23/05/2017	NRT	Air Quality	arrange for the water carts to focus on the haul road and Castle Hill Road.
						Complainant said night works were noisy and woke his children. NRT
						Community Place Manager provided an overview of the night works and
						advised that the activities were consistent with the information provided to
						the complainant prior to the activities taking place. The complainant also
						provided an estimated quote for moving as he had asked for NRT to
						relocate his family in previous correspondence. Community Place Manager
						asked the complainant to provide three quotes from suppliers so it could
2017	Norwest		0 4 /0 <b>7</b> /0 0 : -		Noise &	be presented to senior management for review. Three quotes were
Q2	Site	Unavoidable	24/05/2017	NRT	Vibration	provided by the complainant. NRT did not provide relocation assistance.
2017	Cheltenham				Visual	Complainant said cars that belonged to the Cheltenham facility project
Q2	Site	Avoidable	26/05/2017	NRT	amenity	team were parked in front of the access gates on Kirkham Street and there



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					,	was rubbish accumulating where the cars were parked. NRT Community
						Place Manager advised the area would be tidied up and the issue would be
						discussed at the next pre-start meeting
						Complainant contacted NRT regarding dust on Castle Hill Road. NRT
						Community Place Manager doorknocked the complainant to discuss dust
						concerns. Complainant showed the dust on Castle Hill Road and the Place
						Manager watched as the water truck gave the road a spray. The truck
	Charmalana ala					seemed to wet the dirt turning it muddy but not dislodging it. Complainant
2017 Q2	Cherrybrook Site	Unavoidable	29/05/2017	NRT	Air Quality	suggested that the water truck could slow down to 20km/h to assist with dislodging more dirt.
Q2	Site	Ollavoluable	29/03/2017	INICI	All Quality	Complainant advised that the water cart and street sweeper are not fixing
						the dust on Castle Hill Road. Complainant said his cars are covered in dust
						and he is trying to paint the front of his house which is proving difficult with
						the amount of dust coming from site. Complainant advised that if the issue
						wasn't rectified then he would contact the EPA. NRT Stakeholder Manager
						said she would discuss the issue with site and also provided an overview of
						the complaint process, stating the EPA would be notified. Stakeholder
2017	Cherrybrook					Manager also advised that the project's Environment Representative
Q2	Site	Unavoidable	30/05/2017	NRT	Air Quality	conducts regular inspections.
						Complainant said workers were parking around the Cheltenham Oval on
						Castle Howard Road and oval users were unable to park at the facility. NRT
						Community Place Manager advised there was insufficient parking spacing
						onsite and NRT had been seeking alternative parking spaces. Complainant said the issues were a result of poor planning and the project was
						destroying bush land, ruining the oval and disregarding the community.
						Stakeholder asked to be referred to a more senior staff for her complaint.
					Traffic,	Community Place Manager apologised and said NRT would ensure cars are
2017	Cheltenham				Transport &	parked legally. Complainant said she would escalate the issue to the
Q2	Site	Unavoidable	31/05/2017	NRT	Access	Minister. The complainant ended the call.
2017						·
Q2	Cheltenham	Avoidable	31/05/2017	NRT	Waste	Complainant said Cheltenham Services Facility workers were leaving litter



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
	Site				managements	on Kirkham Street. Complainant advised she had made a similar complaint
						a few years ago and the site had been relatively tidy after her previous
						complaint. NRT Community Place Manager advised the area would be
						cleaned immediately and it would be raised with all workers.
						Complainant said the ventilation fan from the Cherrybrook site was loud
						and asked if it could be turned down. NRT Stakeholder Manager said she
						would contact the site team to discuss turning the fan down and suggested
2017	Cherrybrook				Noise &	the complainant call the 1800 number again if the noise was loud so noise
Q2	Site	Unavoidable	31/05/2017	NRT	Vibration	monitoring could be undertaken.
						Complainant called to advise dust was still an issue on Castle Hill Road.
						Complainant said after he called yesterday there was a good effort in
						reducing the dust with water carts and street sweepers. Complainant
						requested the water carts continue to do what they did yesterday as this
						assisted with reducing the dust in the area. Complainant also asked how
						long hauling out would continue. NRT Stakeholder Manager advised she
2017	Cherrybrook					would ask site and advise him accordingly. NRT Manager said she would
Q2	Site	Unavoidable	31/05/2017	NRT	Air Quality	request the water carts continue as they did yesterday.
						Complainant had been liaising with Endeavour Energy since 5 May
						regarding street lights out on Celebration Drive and Lexington Drive and
						the associated pedestrian risks due to insufficient lighting. Complainant
						contacted NRT and said that Endeavour Energy advised this was due to
						their works in the area. NRT Community Place said they have not
						completed works on the effected street lights other than to disconnect
						those on Celebration Drive, north of Brighton Drive. Place Manager also
						said she was unaware of any service strikes by NRT contractors working in
					Property &	the affected area however would further investigate the issue. An
2017	Bella Vista				business	investigation occurred the following day and power was restored. The
Q2	Site	Unavoidable	1/06/2017	NRT	impacts	cause of the power outage was not determined.
2017	Cherrybrook				Noise &	Complainant said there was a noticeable increase in noise from the site
Q2	Site	Unavoidable	5/06/2017	NRT	Vibration	fans. NRT Community Place Manager advised that the tunnel team were



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						working 24/7 and as such the fans could not be turned down. Complainant commented that if the project is as far ahead as claimed then there should be no reason for 24/7 work that disrupts residents. Place Manager advised that the program and planning would have been determined based on 24/7 tunnelling operations and offered noise modelling. Place Manager advised that noise modelling would be undertaken and, following additional conversations with the site teams, said NRT could trial lowering the fan speed. Complainant advised that the fans did seem to be quieter last night and wondered if the fans had been turned down. Complainant also asked if monitoring could be undertaken when the fans were full speed. Place Manager said she would ask the team to keep fans going until early evening to allow for monitoring at the same time as call the previous evening.
2017 Q2	Cherrybrook Site	Avoidable	7/06/2017	NRT	Property & business impacts	Complainant said that a flood light has been set up in the area immediately behind her house and was shining through their windows. Complainant asked if the light can be lowered or diverted away from their property and also enquired about the final design/plans for the area behind property. NRT Community Place Manager said that NRT's Urban Design and Corridor Landscape Plan could give an indication of the scope of works that will be completed by NRT and emailed details to the complainant. Place Manager also confirmed that once rain slowed the team would review the location of the temporary light.
2017 Q2	Cheltenham Site	Avoidable	7/06/2017	NRT	Visual amenity	Complainant said rubbish was left on Kirkham Street despite NRT previously assuring this would be cleaned up. Complainant also said two men who appeared to be part of the project urinated at the front of the complainant's property. NRT Community Place Manager apologised for the inconvenience and said NRT will remain vigilant in keeping the area safe and clean. Place Manager advised that a bin was placed near the Kirkham Street access gates and a portable toilet will also be put in the same area as soon as possible. Place Manager also said the complaint was raised with the sub-contractor and they would investigate and take appropriate



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Oite	Classification	Date	Contractor	Complaint	
2017	Memorial Avenue to Windsor				Property & business	disciplinary action.  Complainant called in relation to the effects of surface water run-off from the recent rain. Surface water run-off from the site had left residue on the complainant's fence and had also dislodged a railway sleeper used as a garden barrier. The sleeper had been moved by the force of the surface water run-off and had prevented the complainant from closing their gate. The ISJV Community Place Manager, Environment Manager and Construction Superintendent attended the site. It was determined that recent works on the footpath undertaken by The Hills Shire Council had created a barrier not allowing for the natural flow of surface water. Environment Manager called Council regarding the impact from the new footpath and proposed a solution for the short term in the event of any further rain events. A long term solution has been agreed and will be completed once the site has had the chance to dry out completely. The complainant has been kept up to date with the progress of the discussions via phone calls and a visit by the Place Manager. The final works on the driveway and drainage were completed by ISJV in July. The complainant was happy with the changes that allowed the run off to successfully drain
Q2	Road	Unavoidable	8/06/2017	ISJV	impacts	rather than pooling on his property.
		Not related			Property &	Complainant said his backyard had flooded due to works at the rear of his property on Franklin Road and the recent rain fall. Complainant cleared the leaves out of the drainage pipe and flooding resolved, leaving a layer of mud behind. Complainant requested further mitigation measures to be investigated by NRT to prevent future flooding. NRT Environmental Engineer inspected the resident's backyard and believed the mud was from the neighbour's yard as the soil was different to the soil onsite. NRT Place
0047	Cherrybrook	to Sydney			business	Manager spoke to the resident and offered to clean the backyard as a
2017 Q2	Site	Metro	10/06/2017	NRT	impacts	gesture of goodwill. Cleaning of the backyard took place on 14/06/17.
Vζ	Balmoral	Not related	10,00,2017	INIXI	ппрассэ	Complainant visited the Community Information Centre (CIC) to make a
2017	Road to	to Sydney			Worker	complaint about the drivers and workers on site at the intersection of
	Memorial	Metro	13/06/2017	ISJV	Behaviour	Miami Street and Old Windsor roads. Investigations by CIC staff found the
Q2	iviemorial	ivietro	13/06/2017	ISJV	Repayion	Ivilami Street and Old Windsor roads. Investigations by CIC staff found the



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
- Caulton	Avenue	<u> </u>	24.0	- Contractor	- Complaint	workers were not employed by either NRT or ISJV. The complainant also
						had concerns in relation to the timing of the traffic lights at the intersection
						of Miami Street / Balmoral Road. Complainant was informed that the
						timing of the traffic lights was managed by the Traffic Management Centre.
						Complainant was provided with their general feedback number.
						Complainant called regarding commuter parking at Burns T-way car park.
						Complainant called the ISJV Community Place Manager's mobile phone to
						complain about commuters parking in the designated disabled spaces
	Balmoral					without disability parking permits. Place Manager passed the complaint
	Road to	Not related			Traffic,	details onto TfNSW. TfNSW made a number of attempts to contact the
2017	Memorial	to Sydney			Transport &	complainant. There has been no response to the invitation to call back and
Q2	Avenue	Metro	15/06/2017	ISJV	Access	discuss the measures put in place to address this issue.
						Complainant was concerned about the amount of dirt on the road near
						Cherrybrook Station and said the road was slippery. Complainant did not
						want a call back. NRT Community Place Manager and Environment
						Coordinator discussed the complaint and advised it was unavoidable due to
2017	Cherrybrook					the heavy rain which turned the dust to mud. The water cart and street
Q2	Site	Unavoidable	16/06/2017	NRT	Soil & Water	sweeper were on the road to reduce the impact.
		Not related				Complainant called regarding the noise from a water cart filling up at their
		to Sydney				property from 6:30am. NRT Place Manager advised that the water supplier
2017	Showground	Metro			Noise &	was not contracted to Sydney Metro and suggested the resident contact
Q2	Site	Northwest	19/06/2017	NRT	Vibration	the contractors upgrading Showground Road.
						Complainant said six workers were repeatedly parking in Australia Post's
						customer spaces and asked NRT to address the owners of the vehicles. NRT
						Place Manager advised the issue would be raised at pre-start meetings and
						workers will be told to utilise the parking spaces provided by the project.
					Property &	Place Manager also said the six workers would be individually addressed
2017	Norwest				business	regarding the matter and in the meantime, Australia Post would be able to
Q2	Site	Avoidable	20/06/2017	NRT	impacts	take the necessary measures to protect their car park from illegal parking.
2017 Q2	Castle Hill	Avoidable	22/06/2017	NRT	Property &	Complainant said there is an agreement from Transport for NSW,



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
	Site				business	established at the start of the project, stating that contractors and sub- contractors would not park in the complainant's carpark when attending the worksite. Complainant said Tunnelling Solutions have been parking their vehicle in the carpark, despite being informed that they are parking illegally. NRT Place Manager asked for a reminder to be sent to the sub- contractor regarding parking. Complainant appreciated the quick response
2017 Q2	Willoughby Site	Unavoidable	23/06/2017	NRT	Noise & Vibration	from NRT.  Complainant said that the loud noise of a truck rumbling, unloading material and digging was heard before 7am. Complainant believed construction activities on Blakesley Street were only allowed from 7am on weekdays. NRT Place Manager met with the stakeholder and advised that construction activities were only undertaken within the approved hours. Workers may have arrived onsite before 7am, however have been asked to park further away from the complainant's house. Place Manager also advised that the trenching works in front of their house would be finished that day and the work zone would be moved further down towards Victoria Avenue.
2017 Q2	Willoughby Site	Avoidable	24/06/2017	NRT	Noise & Vibration	Complainant said NRT confirmed no works would take place on Blakesley Street on Saturday 24 June, however the complainant woke up to heavy machinery running up and down the street dragging heavy plates, road barriers and trucks using reverse beepers. NRT Place Manager confirmed that the sub-contractor was undertaking mobilisation works and this was an error as a result of miscommunication with the sub-contractor. The sub-contractor team onsite was called to terminate all activities, where possible and safe. A review on the communication process was also undertaken to ensure such an incident will not occur in the future.
2017 Q2	Balmoral Road to Memorial Avenue	To be determined	25/06/2017	ISJV	Worker Behaviour	Complainant called concerning the behaviour of workers on site. The complainant believed that the workers on site were not acting in a safe manner, in particular the actions of the 'dogman' who directs the crane driver. An investigation by ISJV Safety and Construction management concluded that the works were carried out in accordance with the Safe



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Oite	Glassification	Dute	Contractor	Complaint	Work Method Statement.
						Complainant said the machinery used on site sounded like a freight train.
						No call back was requested by the complainant. NRT Place Manager
						investigated the complaint with the site teams and it was suggested the
2017	Cherrybrook				Noise &	fans may have contributed to the noise. The fans would be moving into the
Q2	Site	Unavoidable	25/06/2017	NRT	Vibration	tunnel within the next two weeks.
						Complainant advised she was unwell, undergoing extensive medical
						treatment and the noise over the past weeks has become unbearable and
						impacting sleep. Complainant mentioned that in some bedrooms it feels
						like the noise is vibrating through the windows and floors and wanted to
						know how much longer it would continue. NRT Place Manager provided an
						update regarding night activities and plans to move the fans. Place
						Manager advised that the fans would be required for the duration of works
						within the tunnels; however NRT would lower the fan speed when it was
						safe. Place Manager offered the resident and her family temporary
						accommodation in a serviced apartment. Complainant was unsure about
						the relocation and accepted ear plugs from NRT. Following investigation, it
						was advised the fans were turned up as there had been plant operating
						within the tunnels during the night. The solution is to operate the plant
2017	Cherrybrook				Noise &	during the day and not at night. On 29 June, Place Manager followed-up
Q2	Site	Unavoidable	26/06/2017	NRT	Vibration	with the resident who said they had noticed a huge difference in the noise.
						Complainant called regarding dust and mud on Castle Hill Road as well as
						vehicles making unsafe U-turns into site. NRT Place Manager advised the
2017	Cherrybrook					resident that NRT would ensure the street sweeper was operating and that
Q2	Site	Unavoidable	26/06/2017	NRT	Air Quality	truck drivers would be reminded not to do U-turns to access site.
						Complainant called regarding the noise generated from site at night. NRT
						Place Manager determined the source of the noise was the fans located in
2017	Cherrybrook		0.0000000		Noise &	city end of the tunnels. Fans were turned down however the complainant
Q2	Site	Unavoidable	26/06/2017	NRT	Vibration	did not want a call back.
2017 Q2	Cherrybrook	Unavoidable	26/06/2017	NRT	Noise &	Complainant said that the noise from site was waking his family and
Q4	3.1.C.1. 7.0.1 OOK	- I a t C l a a b l c	_0,00,2017	. • • • • • • • • • • • • • • • • • • •		The state of the s



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
.,	Site				Vibration	causing sleep issues. NRT Place Manager advised the noise was from
						ventilation fans which are required to provide airflow within the tunnels
						while the crews are working. Place Manager said the complaint would be
						registered with the EPA and the team would work to determine if there are
						further measures that can be implemented to reduce impacts. Following
						an investigation, Place Manager confirmed that a team member went to
						site to confirm the noise source and they're discussing further mitigation
						measures, including moving the fans.
						Complainant called regarding the noise generated from site at night and
						said this had been ongoing for two weeks. NRT Place Manager explained
						the noise came from the fans located within the tunnels and the team is
						looking at additional noise mitigation measures including options to turn
2017	Cherrybrook				Noise &	down the fans. On 29 June, Place Manager followed-up with the resident
Q2	Site	Unavoidable	27/06/2017	NRT	Vibration	who said she had noticed a significant difference in the noise.
						Complainant called regarding a truck turning on a red light into County
						Drive. Complainant provided registration details and said they did not want
					Traffic,	a call back, rather wanted to advise TfNSW as this had the potential to
2017	Cherrybrook				Transport &	cause a major incident. NRT Place Manager checked the truck registration
Q2	Site	Not related	28/06/2017	NRT	Access	against site records and confirmed the truck had not been onsite.
						Complainant said the jack hammer noise has become so loud it is
						interrupting normal working conditions and the noise level often exceeds
						65 decibels. Complainant also provided a decibel reading from the office
						from their own machine. NRT Place Manager advised that the hammering
						was part of the work to remove Brookhollow Avenue bridge and the site
						team would now move the beams offsite to complete the majority of
						hammering activities. Place Manager confirmed NRT was working as per
						their Environmental Protection License and advised that an environment
						team member would be coming to site at 12noon to undertake noise
2017	Norwest				Noise &	monitoring while hammering occurred. Complainant agreed to receive
Q2	Site	Unavoidable	28/06/2017	NRT	Vibration	information regarding the noise levels.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
- Color Col	0.10		2000		oompium.	Complainant called as their car was muddy from travelling on Castle Hill
						Road. NRT Place Manager attempted to contact complaint however hasn't
						been able to speak with the complainant and no voice message service is
						available. Place Manager confirmed with site team that the road was wet
2017	Cherrybrook					to dampen dust coming from site and that NRT are using a street sweeper
Q2	Site	Unavoidable	29/06/2017	NRT	Air Quality	and other mitigation measures to minimise the dust and mud.
					,	Complainant said that drilling and a heavy thumping noise was heard from
						2am until 3.34am and wanted to know why loud activities could not be
						scheduled earlier or during day time. NRT Place Manager advised that fit-
						out works within the tunnels were undertaken 24 hours. Out-of-hours
						activities were only allowed to be carried out within the noise limit outlined
						in the Environmental Protection License. Place Manager advised that no
						drilling activities were undertaken at 2am however the stakeholder was
						certain the noise was from NRT's site. Complainant accepted the offer of
2017	Cheltenham				Noise and	noise monitoring and the Place Manager confirmed NRT would follow-up
Q2	Site	Unavoidable	30/06/2017	NRT	vibration	with the noise reading.
						Complainant said loud vehicle beepers were heard from 8.30pm
						intermittently until 10.30pm. Stakeholder advised that loud construction
2017						noise was also heard at 1.30am. NRT Place Manager said an investigation
Q3						would be undertaken to ensure non-tonal reverse beepers were used on
Q0						site. Place Manager also confirmed that additional noise mitigation would
	Cheltenham				Noise &	be applied to stakeholder's property due to its close proximity to the
	Site	Unavoidable	5/07/2017	NRT	Vibration	project site. Complainant appreciated the update.
						Complainant said shouting and swearing could be heard coming from the
						front of her property. ISJV Place Manager called the ISJV Safety Officer on
						night shift. Safety Manager went straight to the cable stayed bridge work
2017						site next to complainant's house to investigate the matter. On arrival the
Q3						Safety Manager encountered two gentlemen, who had just left The Fiddler
		Not related				Hotel, who appeared to be intoxicated. They were standing on the corner
	Rouse Hill	to Sydney			Noise &	of Commercial Road and Windsor Road shouting and arguing. The Safety
	Site	Metro	6/07/2017	ISJV	Vibration	Officer directed them safely along Windsor Road southbound under the



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					·	cable stayed bridge to get to a taxi or bus home. Place Manager sent a text back to complainant explaining that the noise was from patrons leaving the nearby hotel. Complainant thanked the Place Manager for the actions taken.
2017 Q3	Cheltenham Site	Unavoidable	11/07/2017	NRT	Property & business	Complainant said there was a lack of parking at the Cheltenham Oval due to worker vehicles. Complainant also said they were constantly picking up discarded rubbish. A second complainant, copied into the email, agreed with the comments and asked for an update on the removal of the temporary haul road and timing of when work would be completed and revegetation begin. Place Manager advised that NRT has been looking for alternative worker parking space and the parking conditions at the Cheltenham Oval are expected to improve after alternative offsite parking has been secured. Regarding littering, Place Manager said NRT takes littering seriously and will continue to raise awareness with staff on the project. More disposable bins have been recently located at the work site to further improve rubbish disposal. In regards to revegetation, Place Manager advised NRT has engaged a horticulturalist to recommend a species list for regeneration of the haul road. Once the list has been finalised, the species will be sourced in 2018 for the revegetation work to
2017 Q3	Cheltenham Site	Unavoidable	12/07/2017	NRT	impacts  Noise & Vibration	commence in early 2019.  Complainant said that a loud banging noise was heard the night before between 8pm and 8.30pm which seemed to come from the bottom of the shaft. Place Manager advised that a small section of rail sleepers was being laid close to the Cheltenham tunnel entrance and confirmed the activity was now complete. Place Manager confirmed NRT undertook louder activities during normal construction hours and left lower impact works for out-of-hours, however this section was about 20m into the tunnels so noise echo may have travelled out of the tunnels.
2017 Q3	Rouse Hill Site	Unavoidable	14/07/2017	ISJV	Access	Complainant emailed regarding the additional closure of the pedestrian access along Picket Place, Rouse Hill. The ISJV Community Place Manager rang and explained that pedestrian access has been closed for safety



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					•	purposes to allow construction activities to be undertaken. Recently,
						pedestrian access was temporarily reopened for a four day period.
						Pedestrian access however was again closed to the public, to allow the
						completion of construction activities. The Place Manager explained that
						construction activities are planned to be completed on 23 July and Picket
						Place would be reopened on 24 July. The complainant was satisfied with
						this advice.
						Complainant called to advise that temporary alternate traffic route signs
						had been removed from the Tempus Street bus stop. Complainant advised
2017						that the lack signage had created confusion for early morning commuters.
Q3						ISJV Community Place Manager and the ISJV Traffic Manager went to site
	Rouse Hill				Traffic	to investigate the complaint. Inspection revealed that a sign in one of the
	Site	Unavoidable	18/07/2017	ISJV	Impacts	bus stops had been removed. The sign was replaced immediately.
						Complainant called in relation to loud banging noise coming from site
						during the night. ISJV Community Place Manager discussed the overnight
						activities with the ISJV Site Superintendent and ISJV Environment Manager.
						The Site Superintendent explained that the works undertaken overnight
2017						required the use of sledge hammers to remove steel pins whilst
Q3						disassembling launching gantry 2. The Environment Manager indicated no
						exceedance of the maximum predicted noise levels had been recorded by
						the onsite noise monitoring. The Site Superintendent incorporated a
					_	change in work methods by using wooden chocks to buffer the impact of
	Rouse Hill				Noise &	the sledge hammer and steel pins. The Place Manager called the
	Site	Unavoidable	20/07/2017	ISJV	Vibration	complainant back to explain the changes that had been made.
						Complainant said two workers were parked illegally on private property.
2017					Property &	The workers were previously notified not to park in the premises but failed
Q3			00/07/00:-		business	to comply. NRT Place Manager said the two workers would be asked to
	Epping Site	Avoidable	20/07/2017	NRT	impacts	move their cars immediately and would raise issue with all workers.
2017	Cherrybrook					Complainant said his cars were covered in dust which was unusual. NRT
Q3	Site	Unavoidable	28/07/2017	NRT	Air Quality	Place Manager provided an update of site activities and advised of dust



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						mitigation measures in place. Complainant said he wanted car washing
						vouchers and commented other contractors had given him things. Place
						Manager advised a voucher would not be provided.
						Complainant said he was parked on the road near the station prototype
						taking photos when a security guard told him it was illegal and the images
						must be deleted. Complainant said the security guard told him to leave
						immediately or police would be called. Complainant said he was a fan of Sydney Metro and advised he had a dash cam recording and audio of the
2017						incident. NRT Place Manager advised the complainant that the issue was
Q3						currently under investigation and that the Project Manager has contacted
40						the security company to reiterate the correct protocol and organise
	Sydney					training. Place Manager also advised that due to the recent road alignment
	Metro					to the site entry that signage had temporarily been removed and new
	Trains				Worker	signage would be added. Stakeholder was appreciated the response and
	Facility	Avoidable	30/07/2017	NRT	Behaviour	advised that he will await the written response.
						Complainant was concerned regarding dust from the road widening works
2017						and the apparent lack of dust suppression activities. NRT Place Manager
Q3						advised NRT regularly use water trucks to keep the ground surface damp
40	Bella Vista					and earthworks were stopped for several hours as a control measure on
	Site	Unavoidable	31/07/2017	NRT	Air Quality	both days mentioned by the complainant.
						Complainant said access was blocked into her business and as a result,
						suffered financial losses that day with two customers also unable to access
						the business. Complainant asked for traffic controllers to not exaggerate
						the road closure and asked for compensation. Complainant also said the
2017						traffic controllers had been using her driveway as a detour and parked
Q3						equipment on ramps without considering the signed weight limits. NRT  Place Manager advised that approved traffic management plans not only
						controlled traffic in the immediate work area, but also assisted motorists to
					Property &	detour or safely avoid the area at the nearest alternative intersection.
	Bella Vista				business	Place Manager said a traffic controller was located at one of the driveways
	Site	Unavoidable	31/07/2017	NRT	impacts	to allow traffic into businesses. NRT encouraged traffic controllers to
		3.10.3100010	01,0.,2017		рассо	to the first the first state of the first the



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					•	approach drivers who appeared confused; however this may not have been
						possible in this situation. Place Manager apologised for the crew using the
						driveway for storing plant and said it would not happen again. Place
						Manager also said work on Celebration Drive is now focussed on the
						northern (station) side of the road and this should minimise confusion for
						drivers.
						Complainant said he could hear noise from a piling machine onsite which
						he believed was exceeding an acceptable level. Complainant asked for the
						work to stop and also said he made a dust complaint the prior week and
						wanted a car wash voucher as compensation. NRT Place Manager advised
2017						that piling had been undertaken and would continue for the next few
Q3						weeks. NRT had ongoing noise monitoring onsite and the activity was
						within the noise limits. Complainant did not believe NRT's noise monitoring was accurate or the self-monitoring practice was sufficient. Place Manager
						suggested that they could meet the stakeholder onsite to go through
	Cherrybrook				Nosie and Air	upcoming activities and other issues he had raised. A meeting with the
	Site	Unavoidable	1/08/2017	NRT	Quality	stakeholder occurred on 02/08/17.
	<b>5</b> 5				Quanty	Complainant said the closure of one lane of Celebration Drive caused traffic
						impacts and travel delays. NRT Place Manager advised the closure was
00.47						necessary to relocate utilities and enable road widening works. All traffic
2017 Q3						management has been undertaken in accordance with the requirements of
QJ					Traffic,	road authorities. Complainant acknowledged the notice provided to
	Bella Vista				Transport &	businesses however said it was a bad decision and plans failed to recognise
	Site	Unavoidable	2/08/2017	NRT	Access	the volume of traffic in the area.
						Complainant said a beeping noise was audible from the stabling facility all
2017	Sydney					night. NRT Place Manager apologised for the inconvenience and advised a
Q3	Metro				_	piece of machinery was left on which caused the noise. Place Manager
	Trains		0 100 100 :-		Noise &	advised that the team will be briefed and the contractor will undertake
2017	Facility	Avoidable	3/08/2017	NRT	Vibration	additional training to ensure the correct protocol is followed.
2017 Q3	Bella Vista	Unavoidable	4/08/2017	NRT	Traffic,	Complainant said changes in traffic arrangements in Celebration Drive were



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
	Site				Transport &	inconvenient for local businesses. Complainant said no work has been
					Accesss,	undertaken this week in this area behind the barrier and the lane closure is
					Traffic,	causing delays for staff. NRT Place Manager advised it was necessary to
					Transport &	close one lane of Celebration Drive to complete relocation of utilities and
					Access,	road widening. Place Manager detailed what works were undertaken
					diversions to	during the closure and advised NRT completed all possible activities
					traffic	relating to this stage of road work prior to the implementation of the lane
						closure.
						Complainant said workers have been parking on private property, resulting
						in no car parks available for staff and customers. Some of the workers had
						been approached by staff and asked not to use the car park, however
0047						complainant said these request have been ignored. Complainant said they
2017 Q3						hoped NRT's response would result in workers no longer using the car park otherwise the complainant would need to explore legal options. NRT Place
\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \						Manager apologised, advised what measures were in place to provide
					Parking and	adequate parking and said NRT regularly reinforce messages about parking
	Norwest				property	with workers, including that property owners can take measures to remove
	Site	Avoidable	7/08/2017	NRT	impacts	the cars.
			.,,			Complainant contacted The Hills Shire Council (THSC) and NRT regarding
						pedestrian safety associated with NRT's roadworks in the section of
						Norwest Boulevarde between Solent Circuit (west) and Century Circuit.
						THSC advised the stakeholder that Norwest Boulevarde is a State road, any
						pedestrian safety issues associated with the roadworks are a matter for
2017						NRT and RMS. NRT Place Manager advised the stakeholder that works are
Q3						undertaken in accordance with the requirements and approval of road
Q.O						authorities. Place Manager also advised that the area the complaint was
						crossing is not a designated crossing and the safest crossing is via the
					Public safety	pedestrian underpass. Complainant said there is a large sign which reads
					and Traffic,	"pedestrians" with an arrow at the location where he crossed and that the
	Norwest	ll	<b>=</b> /22/22:=		Transport &	section of road had been concreted. Place Manager advised the sign was
	Site	Unavoidable	7/08/2017	NRT	Access	installed to direct people who choose to cross Norwest Boulevarde in this



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
4441101	- Cito		24.0	Contractor	Complaint	location to do so in an area away from the construction site which presents
						its own inherent risks. This was installed as requested by the Traffic
						Management Centre (TMC) to help manage pedestrian behaviour around
						the construction activities. Complainant was not satisfied with NRT's
						response and said there was no need to respond further. Complainant
						contacted RMS and TMC with the complaint which was forwarded to
						TfNSW. TfNSW contacted the stakeholder and investigated the signage and
						speed limit in the area. As an outcome, NRT undertook a Traffic, Transport
						& Access audit and changes were made to make the area safer.
						Complainant said his house was vibrating between 3:45pm-4:30pm and
						could potentially cause damage. NRT Place Manager advised a roller was
						being used onsite to compact the area leading into the station box.
						Complainant said that there was no need for the roller to be causing such
2017						an impact and that it could be adjusted to minimise effects on local
Q3						residents. Complainant said he would continue to call until the vibration
						stopped and he would contact authorities. Complaint previously declined
					Vibration and	the offer for a pre-condition property report. NRT Place Manager said she
	Cherrybrook		- 1 1		community	was speaking with the environment team to investigate the opportunity to
	Site	Unavoidable	8/08/2017	NRT	liaison	conduct monitoring.
						Complainant said he had to wait 10 minutes for a response via the
						community complaints line and that the vibration started again despite his
						earlier complaint. NRT Place Manager advised they were operating
						machinery within the prescribed manner and would not cease operation.
						NRT Place Manager advised stakeholder that the noise and vibration
2017						consultants would be able to provide information that would allow more
Q3						informed decisions regarding progress to be made. Complainant said NRT
						did not appear to understand that the machine did not need to function at
					Vibration	the level to cause structural damage to his property. Complainant did not
	Charmibraal				Vibration,	know if there was damage but commented it was an old property and more
	Cherrybrook	- امامه: میروسال	0/00/2017	NDT	community	susceptible. Place Manager advised that the machine would not stop
	Site	Unavoidable	8/08/2017	NRT	liaison	unless it was found to be exceeding prescribed limits and advised



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						complainant that the consultants would assess that independently.
						Complainant said there was no power at his property and the neighbour's
2017		Not related			Property &	property and Ausgrid advised this was not an issue in the area. NRT Place
Q3	Willoughby	to Sydney			business	Manager advised no utilities had been crossed and the power outage was
	Site	Metro	8/08/2017	NRT	impacts	not caused by NRT's work on Clarendon Street.
2017		Not related				Complainant said two trucks were blocking half of Castle Howard Road.
Q3	Cheltenham	to Sydney			Noise &	NRT Place Manager advised that the two semi-trailers were local council
	Site	Metro	9/08/2017	NRT	Vibration	vehicles and were part of lighting upgrade works for the oval.
						Complainant said workers were using designated business car parks.
						Complainant said they were accepting of workers parking in their customer
2017						car park; however it was unacceptable that a worker had used the
Q3						director's undercover parking spot. NRT Place Manager advised NRT would
					Property &	investigate the issue and asked for the vehicle number plate. Place
	Norwest				business	Manager asked the Norwest Site Manager if it was possible to take action
	Site	Avoidable	11/08/2017	NRT	impacts	against these workers.
						Complainant said cracks were appearing on her property and believed it
						was due to tunnelling works. Complainant said a pre-condition survey was
						completed but she did not receive a copy. NRT Place Manager advised that
2017						tunnelling work had finished more than 18 months earlier and asked
Q3						whether road works were occurring near the complainant's property as it
						might be worth contacting that contractor. Complainant disagreed and felt
					Property &	any damage to the property was likely caused by tunnelling. Details of the
	Showground	TDD	46/00/2047	NDT	Business	complaint were provided to TfNSW. TfNSW has been liaising with the
	Site	TBD	16/08/2017	NRT	impacts	complainant regarding additional information and details.
						Complainant said parents and visitors were unable to access the child care
0047						centre due to the road closure and as a result he was losing business. NRT
2017 Q3					Duo o o outur O	Place Manager advised that access to the centre during NRT's works was
Q3	Milloughb:				Property &	maintained and work was undertaken between 10am and 2:30pm as per
	Willoughby	Havoidabla	17/09/2017	NDT	business	the centre's advice. Place Manager confirmed the disruption would be
	Site	Unavoidable	17/08/2017	NRT	impacts	temporary and the section near the centre's driveway would also be



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						backfilled the same day.
						Complainant said 10-15 worker vehicles were parking in their car parks
						each day, resulting in a loss of business. Complainant said they have left
						messages on the worker vehicles and said if this continues they would
						claim for loss of business. NRT Place Manager advised the registration
2017						numbers were provided to the site team and workers would be asked to
Q3						move their vehicles. Place Manager advised NRT provides parking for all
						workers and instructs workers to use this space at each pre-start meeting
					_	however NRT is not able to enforce parking restrictions on private
					Property &	property. Place Manager suggested the complainant speak with the local
	Norwest				business	police regarding move the vehicles or council to enforce parking
	Site	Unavoidable	18/08/2017	NRT	impacts	restrictions on the property.
						Complainant said her pool was dirty and the system was working overtime
0047						due to dust from workers dumping concrete behind a noise wall that backs
2017 Q3						on to her property. NRT Place Manager shared details of NRT's dust mitigation measures and advised that an environmental advisor was onsite
QU	Cherrybrook					to ensure appropriate measures were in place. Complainant said if it
	Site	Unavoidable	18/08/2017	NRT	Air Quality	continues she would be requesting pool cleaning fees.
	Site	Onavoidable	10/00/2017	IVIVI	All Quality	Complainant said workers were parking in the firm's patient car parks.
						NRT Place Manager apologised for the workers using the car parks and
2017					Property &	advised the site engineer would have the cars removed. Place Manager
Q3	Bella Vista				business	said NRT constantly reminds contractors and staff to park onsite and asked
	Site	Avoidable	23/08/2017	NRT	impacts	the stakeholder to call if this happened again.
						Complainant said he slid out while turning near the John Road exit due to
						dirt which was wet, resulting in a slick over the road. Complainant said he
0047						understood NRT was trying to do the right thing by wetting the dust;
2017 Q3					Air Quality	however the road needed more water and scrubbing. NRT Community
QU						Manager said the site team had been advised of the complaint and were
	Cherrybrook					making arrangements for the street sweeper and/or water cart to attend to
	Site	Unavoidable	24/08/2017	NRT		the area.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
2017 Q3	Cherrybrook Site	Unavoidable	25/08/2017	NRT	Air Quality	Complainant said trucks leaving site were making the dust stuck to the road airborne, which was then landing in his backyard and killing his fruit trees. Complainant also raised concern about trucks leaving the site and making illegal right-hand turns out of Franklin Road. NRT Place Manager provided details of dust mitigation measures in place and said he would follow-up with the complainant after speaking with the site manager. Place Manager visited the complainant's property to further discussion dust mitigation measures onsite.
2017 Q3	Cherrybrook Site	Unavoidable	26/08/2017	NRT	Air Quality	Complainant said that a stockpile of dirt was left onsite and was creating excessive dust. Complainant said his pool and car were covered in dust and he could not hang clothes on clothes line. Complainant also said that NRT visited their premises the same week and promised the stockpile would be covered by fabric. NRT Place Manager explained that the stockpile would be covered when it reached capacity in approximately two weeks, however water carts to wet down the area would be arranged.
2017 Q3	Cherrybrook Site	Unavoidable	31/08/2017	NRT	Air Quality	Complainant said there was a large stockpile on their fence line creating dust and that their dog was shaking from the loud machinery. NRT Place Manager visited the complainant and arranged for geo fabric to be placed over the stockpile to minimise dust.
2017 Q3	Rouse Hill Site	Unavoidable	31/08/2017	NRT	Noise & Vibration	Complainant said she was receiving constant complaints from caravan park residents about drilling and high pitched noises. Complainant said the barriers kept noise to a bearable level however they were removed approximately two weeks ago. NRT Place Manager explained that the noise was due to rail pulling which would be complete at the end of the day and the previous site hoarding needed to be removed to install the permanent noise wall. Place Manager advised that the permanent noise wall would start to be built in three weeks and would provide greater noise mitigation. Complainant asked for noise modelling to be undertaken and NRT arranged for this to occur on 1/09/17.
2017 Q3	Cherrybrook	Unavoidable	5/09/2017	NRT	Air Quality	Complainant said the geo fabric has slipped off the concrete stockpile and



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
Quarter	Site	Classification	Date	Contractor	Complaint	dust has increased. NRT Place Manager advised complainant that the site
	Site					manager would have the stockpile recovered.
						Complainant said branches had been left on his driveway by NRT surveyors
						and said there was a requirement that the vegetation surrounding his
						property is protected and that the workers today, in his opinion, had not
						been inducted properly to appreciate the heritage value of the property.
						NRT Place Manager advised that all workers on the Cherrybrook site were
						made aware of the location and significance of the property. Place
2017						Manager apologised that there were some branches trimmed but advised
Q3						that the surveyors were being reminded not to do this moving forward.
						Complainant said NRT don't care about the stakeholder's property and
						raised an issue with excessive dust as a result of the high winds over the
						weekend. Complainant invited the NRT Place Manager to his property to
					Property &	see the issue. NRT Place Manager said she would extend the offer to the
	Cherrybrook				business	Cherrybrook Place Manager. Complainant said he would prefer to be
	Site	Avoidable	6/09/2017	NRT	impacts	contacted by the Cherrybrook Place Manager for continuity.
						Complainant said mud and water were over the road near the site entry
2017						and said this was very slippery and dangerous. Community Place Manager
Q3	Cherrybrook					advised that the road had just been swept and because the road has fine
	Site	Unavoidable	7/09/2017	NRT	Soil & Water	dust, the water had turned to mud.
2017						Complainant visited the CIC to inform NRT that there were rocks and
Q3	Cherrybrook					stones on Franklin Road. No contact details were provided. NRT Place
40	Site	Unavoidable	7/09/2017	NRT	Air Quality	Manager went to site and saw a large stone on the footpath kerb.
						Complainant called stating that a loud noise was coming from machines
						breaking up concrete slabs/segments at the Balmoral Road storage yard.
2017						ISJV Place Manager investigated the matter with the ISJV Environment
Q3						Manager. Noise monitoring has been installed on site to help staff ensure
						that works remain below the approved levels.
	Kellyville				Noise &	Place Manager called complainant to explain that works will be ongoing,
	Site	Unavoidable	8/09/2017	ISJV	Vibration	and that noise monitoring will be carried out for the duration of the works



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					•	to help ensure all works remain below the approved levels.
						Complainant said there was a large amount of sediment on Castle Hill Road
2017						which had been wet down and covered his vehicle which has not been
2017 Q3					Property &	removed after washing. NRT Place Manager has asked complainant for
QU	Cherrybrook				business	contact details as a digit is missing in the number provided. Complainant
	Site	Avoidable	8/09/2017	NRT	impacts	has not responded to NRT.
						Complained said the site light was too bright and asked for the light to be
2017						turned off. Place Manager spoke with the Project Manager who suggested
Q3	Cherrybrook				Visual	it was the temporary lighting and said it would be adjusted immediately.
	Site	Avoidable	13/09/2017	NRT	Amenity	Complainant did not want a call back.
	Sydney					Complainant said there was a 300mm dip in Tallawong Road, resulting in a
2017	Metro				Traffic,	large bump. Place Manager spoke with the site manager who advised it
Q3	Trains				Transport &	would be fixed on 16/09/17. Place Manager attempted to contact
	Facility	Avoidable	14/09/2017	NRT	Access	complainant twice however was not able to leave a message.
						Complainant said there was dust and noise from site and vibrations were
2017						felt in her house. Complainant said cracks in the walls were widening.
Q3						Complainant asked NRT to provide the street with vouchers. Place Manager
	Cherrybrook					advised NRT prefer to take measures onsite to control noise and dust
	Site	Unavoidable	14/09/2017	NRT	Air Quality	rather than provide vouchers. NRT met with the complainant on 29/09/17.
						Complainant called regarding dust in Rouse Hill. Place Manager advised
						NRT adheres to strict environmental controls and confirmed inspections
						would be carried out as a result of her complaint. Place Manager said NRT
2017						will continue to check weather conditions - reducing activities in high wind,
Q3					Air Quality	use water carts, monitor work and remind all workers of the importance of
40	Sydney					dust control. This would also be reiterated in toolbox talks and pre-start
	Metro					meetings. Place Manager also advised the stockpiles of dirt would be spray
	Trains					sealed. Complainant acknowledged there is a lot of development in
	Facility	Unavoidable	14/09/2017	NRT		Cherrybrook and that the dust she is experiencing is likely cumulative.
2017	Cherrybrook				Air Quality	Complainant said dust from Cherrybrook Station site was affecting her
Q3	Site	Unavoidable	15/09/2017	NRT	7 iii Quality	health and plants, and thought this would only get worse in summer.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					·	Complainant also said the spotlight on site directly faces her child's
						bedroom affecting sleep. Place Manager advised that a water cart was
						heading to site and the light location would be relocated.
						Complaint raised the amount of dust his property and asked whether NRT
						would offer house cleaning vouchers. Complaint also said there has been a
						mechanical screeching noise onsite at 3am and 4am each morning for the
2017						past week. NRT Place Manager said it was likely the noise was generated
Q3						during the movement of an industrial bin and advised the site team would
						make adjustments to how this activity is undertaken to reduce noise. Place
	Cherrybrook					Manager also explained dust mitigation measures onsite and additional
	Site	Unavoidable	18/09/2017	NRT	Air Quality	measures NRT is arranging to implement to minimise dust impacts.
						Complainant said dust from the uncovered dirt mounds onsite was blowing
2017						into his backyard, pool and BBQ area. Complaint also said his daughter is
Q3						constantly coughing and they cannot hang clothes outside. NRT
	Cherrybrook				_	Stakeholder Manager provided details of the mitigation measures onsite
	Site	Avoidable	19/09/2017	NRT	Air Quality	and arranged a meeting at the complainant's house.
						Complainant was concerned regarding vibrations felt within his property
						and mentioned he usually feels slight vibrations but today was worse.
						Complainant said there was a loud crash/bang that furthered his concerns
						leading him to phone the community hotline. NRT Place Manager asked the
						resident for further information about the vibrations, explained NRT was
						using rollers onsite approximately 80-120m from the complaint's property
2017						and offered to arrange vibration monitoring. Complainant declined the
Q3					Noise & Vibration	offer for vibration monitoring, asked for written confirmation that his
						house would not collapse, said he was adamant that the vibration was from
						behind the green fence across the road and asked for his complaint to be
						escalated. NRT Stakeholder Manager contacted the complainant and
						arranged for vibration monitoring to occur at 9am the following morning.
	Dalla Vests					An email was sent to the complainant to confirm that the area where this
	Bella Vista	A a. : al a la la	20/00/2017	NIDT		equipment is being used is in excess of 80 metres from the complaint's
	Site	Avoidable	20/09/2017	NRT		property boundary which is beyond the zone of influence for potential



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
			2 0.00		о отприять	property damage. Following the monitoring, NRT confirmed both the
						measurement for vibration levels on the structural vibration of buildings
						and the criteria for evaluating vibration potentially disturbing human
						occupants within the building are within the recognised standards. NRT
						confirmed that cosmetic property damage would not have occurred in
						relation to construction work undertaken at Bella Vista Station site.
						Complainant said dust was accumulating in his backyard and in his pool and
2017						asked NRT to send a pool cleaner to his house. NRT Place Manager
Q3						explained dust mitigation measures onsite and additional measures NRT is
40	Cherrybrook					currently implementing to minimise dust impacts. Complainant asked the
	Site	Avoidable	20/09/2017	NRT	Air Quality	Place Manager to visit his property and a meeting was arranged.
						Complainant called regarding the actions of a construction vehicle exiting
						the site onto Commercial Road, Rouse Hill. Complainant said that a large
						truck had reversed out of the site under the direction of one worker, who
						was not appropriately outfitted in high-vis gear or with any safety
2017						instruments or signs in place to guide oncoming traffic. ISJV Construction
Q3						Superintendent investigated the complaint and found that the driver had
						taken a wrong turn into site, and had failed to follow guidelines for exiting
						the site. Superintendent emphasised the conditions of entry and exit onto
						site in the following days prestart and toolbox meetings. Complainant was
	Rouse Hill				Transport and	informed of the actions of the Superintendent and satisfied with the
	Site	Unavoidable	20/09/2017	ISJV	traffic	actions taken to address the complaint.
						Complainant said over the past weeks she had experienced
						humming/vibration and noise within her property. Complainant provided
						example of when the walls and windows were shaking and commented her
2017						neighbour had the same issue. NRT Place Manager advised NRT have put
Q3						respite periods in place and have commenced different work on site. Place
						Manager also advised that the distance from the construction site to the
	Bella Vista				Noise and	complainant's property is more than 95 metres which is beyond the zone
	Site	Unavoidable	21/09/2017	NRT	vibration	of influence for potential property damage.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
2017 Q3		Not related			Traffic,	Complainant called in relation to car damage whilst exiting the Schofields station. Complainant had turned left and scraped the bottom of the front guard, causing some expensive damage. NRT Stakeholder and Communications Manager explained that Schofields station was not associated with the project and was operated by Sydney Trains.
	Rouse Hill	to Sydney			Transport &	Stakeholder Manager provided complainant with Sydney Trains complaints
	Site	Metro	25/09/2017	NRT	Access	number.
2017 Q3	Norwest	Avaidabla	25/00/2017		Worker	Complainant called to discuss ongoing problems created by workers parking in designated business parking spaces. Complainant explained that for a few months' workers from NRT site had been parking in spaces paid by and provided for businesses within the property at 19 Brookhollow Ave. Recently the workers had begun parking in the spaces clearly marked for staff to the extent that as the owner of his business he has had to walk from three streets away to get to his office. Complainant requested large signs to be installed to identify the area as private parking.  NRT Stakeholder and Communications Manager apologised for the behaviour of the workers and advised of the efforts the team have undertaken to provide parking and encourage workers to park in the appropriate locations. Stakeholder Manager discussed the complaint and request for additional signage with NRT Project Manager. Project Manager has agreed to further education of workers in toolbox and prestart meetings in relation to parking. Project Manager has also agreed to produce and install new signage to delineate private parking spaces. Stakeholder Manager called complainant to inform of the actions
	Site	Avoidable	25/09/2017	NRT	behaviour	undertaken to address the complaint.  Complainant emailed regarding the level of dirt and dust they have been
2017 Q3	Cherrybrook Site	Unavoidable	25/09/2017	NRT	Air Quality	finding on their cars, house and outdoor living areas. Complainant had called regarding the same issue one month earlier. NRT Stakeholder and Communications Manager emailed complainant to acknowledge complaint and outline corrective measures undertaken to address the generation of dust.



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						Stakeholder Manager explained that Sydney has had one of the driest
						winters on record with very little rain and high winds experienced across
						the local area, and outlined the implemented additional mitigation
						measures in response to these conditions. In addition to the water carts
						that have been operating on site and the washing down of tyres prior to
						vehicles leaving site NRT have recently covered the site stockpiles with geo
						fabric, installed a new wheel wash and are procuring an additional water
						cart to assist with mitigating dust generated by earthworks and from the
						exposed areas on site.
						NRT have trialled a polymer spray-on dust block in the lower car park to
						reduce dust generation, however this hasn't been as effective as hoped
						due to the ground disturbance caused by moving vehicles.
						NRT has undertaken to continue to investigate additional measures to
						minimise impacts and Stakeholder Manager will continue to keep
						stakeholder informed of these.
						Complainant called regarding tapping sound from night works at station.
						ISJV Community Place Manager called the complainant to explain the noise
						was associated with critical works that had to be undertaken at night to
0047						avoid major impacts on the local road network due to the full closure of
2017 Q3					Noise & Vibration	Windsor Road as part of the demolition of the temporary piers at the site
QU	Windsor					of the cable-stayed bridge. Place Manager explained that mitigation measures and a respite period had been put in place to minimise the
	Road to					impacts from the works and that noise monitoring had confirmed that the
	White Hart					works had been undertaken within the appropriate levels. Complainant
	Drive	Unavoidable	27/09/2017	ISJV		was satisfied with information provided by the Place Manager.
	Dilve	Onavoidable	27/03/2017	133 V		Complainant called regarding the noise coming from cable stayed bridge in
						the early hours of the morning and how long the works were scheduled to
2017	Windsor					continue. ISJV Community Place Manager called the complainant to explain
Q3	Road to				Noise & Vibration	the noise was associated with critical works that had to be undertaken at
	White Hart					night to avoid major impacts on the local road network due to the full
	Drive	Unavoidable	28/09/2017	ISJV		closure of Windsor Road as part of the demolition of the temporary piers at
	2.100	- C.iavoidabic		.53 v		account of the demonstration of the temporary piers at



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
					·	the site of the cable stayed bridge. Place Manager explained that mitigation measures and a respite period had been put in place to minimise the impacts from the works and that noise monitoring had confirmed that the works had been undertaken within the approved noise levels. Place
						Manager confirmed the work had been completed overnight, and there
						was no further requirement for out of hour's demolition works.  Complainant was satisfied with information provided by the Place
						Manager.
2017 Q3	Windsor Road to White Hart				Noise &	Complainant called in relation to the jack hammering noise coming from the cable stayed bridge. Complainant requested a call back that afternoon in relation to the noise and duration of the works. ISJV Community Place Manager called the complainant to explain the noise was associated with critical works that had to be undertaken at night to avoid major impacts on the local road network due to the full closure of Windsor Road as part of the demolition of the temporary piers at the site of the cable-stayed bridge. Place Manager explained that mitigation measures and a respite period had been put in place to minimise the impacts from the works and that noise monitoring had confirmed that the works had been undertaken within the appropriate levels. Place Manager confirmed the work had been completed overnight, and there was no further requirement for out of hours demolition works.  Complainant was satisfied with information provided by the Place
	Drive	Unavoidable	28/09/2017	ISJV	Vibration	Manager.  Complainant called in relation to the jack hammering noise coming from
2017 Q3	Windsor Road to					the cable stayed bridge. Complainant requested a call back that afternoon in relation to the noise and duration of the works. ISJV Community Place Manager called the complainant to explain the noise was associated with critical works that had to be undertaken at night to avoid major impacts on the local road network due to the full closure of Windsor Road as part of
	White Hart Drive	Unavoidable	28/09/2017	ISJV	Noise & Vibration	the demolition of the temporary piers at the site of the cable stayed bridge.  Place Manager explained that mitigation measures and a respite period

## **Sydney Metro**

## (Uncontrolled when printed)



Quarter	Site	Classification	Date	Contractor	Nature of Complaint	Event Description
						had been put in place to minimise the impacts from the works and that
						noise monitoring had confirmed that the works had been undertaken
						within the appropriate levels. Place Manager confirmed the work had been
						completed overnight, and there was no further requirement for out of
						hour's demolition works.
						Complainant was satisfied with information provided by the Place
						Manager.