

HBI

Healthy Buildings International Pty Ltd A.C.N. 003 270 693 A.B.N. 39 003 270 693 Suite 2.06, Level 2 29-31 Solent Circuit Norwest NSW 2153

Tel : 61 (02) 9659 5433 e-mail: <u>hbi@hbi.com.au</u> Web:

www.hbi.com.au

7 February 2022 Ref: 201209-ER_DPIE-January 2022

Ms Alex McGuirk Compliance Officer– Government Projects Department of Planning Industry and Environment Locked Bag 5022 PARRAMATTA NSW 2124

Dear Alex,

RE: Sydney Metro - Sydney Metro Western Sydney Airport SSI 10051 – ER Monthly Report for January 2022

Healthy Buildings International (HBI) submits this report to the Secretary in accordance with:

• Condition A32 (k) of the Sydney Metro Western Sydney Airport, SSI 10051 Approval (23 July 2021)

The attached summary details the key activities undertaken by Environmental Representatives for Sydney Metro Western Sydney Airport for the month of January 2022.

Yours sincerely

angues in

Rui Henriques Environmental Representative

Cc: Sydney Metro: Hugh Chapman , Jeremy Slattery DPIE: Major Projects Portal

Contract Pa	ackage	Environmental Representative/s
	tro - Western Sydney Airport	
	and Enabling Works (AEW)	Rui Henriques/ Jo Robertson
	uction Activities During the Period	
St Mar	vs Temporary Bus Interchange (TBI) Utilities Adjus	tment and Relocation Low impact Works including:
 Minor spoil stockpiling and load out in ancillary facility 		
	tilities Adjustment and Relocation along Station St	•
		heavily bound layer place over 80% of the area in
an	nticipation of asphalting	
о Ке	erb and gutter installation within TBI area	
O TB	3I bus shelter and pedestrian area slabs around 70	% completed
o Ba	ackfilling of utility and services trenches	
o Re	elocation and services installation along south side	e of Station Street.
	mena cross-over at St Marys station, adjacent to	
		mitigation measures including concrete diversion berm
	ound services works on Station St	
		rwent Road relating to demolition of the residence and
neds and t	to improve access to the property.	
-	uction Activities Look Ahead	
		are limited to Advanced Enabling Works (AEW) comprising
		change (TBI) at the Station St. Carpark (St Mary's) diversion
		ed road diversions required for future safe operation of the priod will be consistent with those listed above with the
	on of asphalting and the erection of bus shelters.	
	encement of Power works as follows:	
		adows and 185/195 Lawson Road Badgerys Creek
	eotech, services and contamination investigations	
	-	at Claremont Meadows for the Construction Services Facilit
		at Patons Lane, Orchard Hills for the Intermediate Services
	acility	
-)	
R Inspecti	ons	
		The Key points raised during this inspection as follow:
	generally well managed and housekeeping satisfa	•
		r stable, with a heavily-bound layer in place and concreting
	shelter islands well advanced.	
Ward t	to monitoring small stockpile of finer grained mate	rials forming stockpile with neat batters and
	cted/covered prior to rainfall and/or high winds	
•		
•		
compa Photos		
•		
	1	
•	1	
•		





TBI view north west - A significant proportion of the site is mostly stable.

TBI view East along Station St. - Utilities adjustment and relocation within berm to divert Station St stormwater.

HBI Healthy Buildings International Pty Ltd



TBI view west to East Lane - Works mostly contained by concrete kerb and path works.



TBI view east - Turnaround areas being prepared for asphalting

Endorsed Document/s

The following documents were endorsed by the ER

- LIW 40 Derwent Rd Demolition
- LIW 40 Derwent Road Access
- AEW TBI OOHW 1 OOHW 1 February Extension

The following documents were provided for information or reviewed with comments provided to Sydney Metro.

- AEW Power CEMP
- LIW St Marys Station Lift Relocation Geotech investigations For information

Complaints / Incidents / Non-compliance

There were no complaints received for the period.

No incidents and non- compliances were reported to the ER.

A non- compliance against Conditions of Approval E38 and E41 (c) was reported to the ER relating to works conducted outside Standard Construction Hours without adequate approvals in place as a result of a concrete pour over-run.

Audits (specific to packages reported in this report)

No audits were conducted during the reporting period.

Looking Forward – Core Focus Areas

Monitor commencement of AEW - Power works

Review proposal for AEW – TBI works at the intersection of Phillip Street and Lethbridge St and assessment of associated community engagement activities required.

g period.



TBI view south - Pedestrian concrete footpaths and bus



Station St view west - Services works conducted at night in sections. Well reinstated daily following night works.

Contract Package	Environmental Representative/s		
Sydney Metro - Western Sydney Airport Station Boxes and Tunnelling (SBT)	Rui Henriques/ Jo Robertson		
Key Construction Activities During the Period			
Nil Construction Activities			
Key Construction Activities Look Ahead			
 Nil Construction Activities anticipated 			
ER Inspections			
There were no site Inspections conducted by the ER in January 2022.			
Photos			

NA

Endorsed Document/s

The following documents were endorsed by the ER

Nil this period

The following documents were provided for information or reviewed with comments provided to Sydney Metro.

 Proposed changes to risk assessments and Staging Report to add SBT Preparatory Stage and reflect SBT contractor methodologies.

Complaints / Incidents / Non-compliance

Not relevant to this period

Audits (specific to packages reported in this report)

No audits were conducted during the reporting period.

Looking Forward – Core Focus Areas

Revised Staging Report review and endorsement.

Statement of Limitations

Healthy Buildings International (HBI) has prepared this report in accordance with the requirements of Condition A32 (k) of the Sydney Metro Western Sydney Airport, Concept and Stage 1 SSI 10051 Approval (23 July 2021). The report is for the sole purposes of Department of Planning Industry and Environment (DPIE) and Sydney Metro. It has been prepared based on generally accepted practices and standards at the time it was prepared. No other warranty, expressed or implied, is made as to the professional advice included in this Report. This report did not assess any aspects relating to safety.

Where the Report indicates that information has been provided to HBI by third parties, HBI assumes no liability for any inaccuracies in or omissions to that information.

This Report was prepared based on the conditions encountered and information reviewed at this time. HBI disclaims responsibility for any changes that may have occurred after this time.

This Report should be read in full. No responsibility is accepted for use of any part of this report in any other context or for any other purpose or by third parties. This Report does not purport to give legal advice. Legal advice can only be given by qualified legal practitioners.

Except as required by law, no third party may use or rely on this Report unless otherwise agreed by HBI in writing. Except as specifically stated in this section, HBI does not authorise the use or findings of this Report by any third party

To the extent permitted by law, HBI expressly disclaims and excludes liability for any loss, damage, cost or expenses suffered by any third party relating to or resulting from the use of, or reliance on, any information contained in this Report. HBI does not admit that any action, liability or claim may exist or be available to any third party.