

No.	Location	SEEC Audit Report Comment	SEEC Photo (If Applicable)	SEEC Audit Report Recommendation	Open / Closed	CPBG Response / Action taken	Rectification works proposed (in not complete)		Justification for non response, where applicable	CPBG Update - Photo Evidence
4	St Marys	Runoff from the wheel wash trickles through the Hydrown yard and picks up small amounts of sediment on its way.		Consider diverting runoff from the wheel wash wash to a sume locate to the wheel wash for re-use or pumping to the WTP sump.		controls are checked on a daily basis. Additional ERSED controls have been installed in this area. Pit blockers, Coir logs (inspected daily and replaced if	water diversion is currently being constructed (50% complete). The sump will capture runoff from the wheel wash, stockpiles and haul roads. This runoff will	permanent diversion: 14th July 2023 Interim measure: Completed and ongoing	N/A	
5	St Marys	Mowy haul road shows significant sediment build up. Sumps are in place, but ongoing sweepin is required.		Continue to sweep this clean prior to forecast rainally in minimise the amount of sediment that runs to the sump		A dedicated yard supervisor has been engaged and instructed to ensure the area is well maintained at all time. The Street sweeps and water cart onsite have been instructed to continuously monitor this area.	N/A	N/A	N/A	
6	St Marys	Sump at entrance to movy haul road. Rig of dirty water splashing over the kerb and missing the sump.		Extend the concrete lip on top of the kerb along the alignment shown (and as discussed onsite). Raise it by about 100mm.	In progress	The extension of the concrete lip along the kerb is being constructed as part of the drahage sump redesign.	Completion of the build will be completed during permanent diversion works (line item no. 4)	14th July 2023	N/A	
8	St Marys	Nib wall is working well to trap dirty water runoff from the stockpling area. However, no materials should be stored here – they reduce the capacity of the sump created by the nib wall.		Remove materials and bin from the nlb wall sump area.	Closed	Items have been removed as per recommendation. The Yard supervisor has been instructed to keep this area free from bins and materials.	N/A	N/A	N/A	
9		Sprinklers for dust suppression are great, but they throw a coarse spray. Should be a fine mist.		Adjust the sprinkler heads to a fine mist.		Sprinkler heads were adjusted however the finer mist was ineffective so the sprinklers have been set back to a jet spray. We shall continue to monitor we shall continue to monitor adjust as required. There have not been any community dust complaints.	N/A	N/A	N/A	



10	Orchard Hills	Clean water drain ripped up by recent works.		Spray this area with polymer binder and seed.	Closed	The area has been seeded and polymer- sprayed and will be monitored to ensure the seed takes.	N/A	N/A	N/A	
	Orchard Hills	Fabric is incorrectly laid. Needs to be lapped correctly, similar to roof tiles.		Spray this area with polymer binder and seed.		recommendation and the batters have been sprayed with polymer binder.		N/A	N/A	
12	Orchard Hills	Basin capacity needs to be checked to ensure it meets the ESCP minimum.		Basin has accumulated plenty of sediment, and needs to be de-silted if the capacity falls below the minimum required under the SECP. Check capacity against the ESCP.			Subject to survey results the adjusted to meet the SSP minimum requirement.	14th July 2023	N/A	
13	Orchard Hills	Backside of the stockple site: Indequate installation of silt ferce – not dug in properly. And Stockpiles require ground cover to reduce the risk of erosion.	A designed at	Install the silt force properly – trench it fromly into the ground to at least 150mm. And Spray the backside (east face) of the stockpile with polymer binder.		The sit frace has been repaired and reinstalled and polymer is being applied to the earth batter. The stockpile is currently being spraved and will have mulch applied as ground cover to all flat surfaces.	to meet specifications. A polymer is currently being applied to all batters and is 90% complete.	scheduled for 10th-11th July 2023	N/A	
14	Orchard Hills	Runoff from part of the stockpile would miss the basin.		Extend the bund as shown to ensure that as much as possible of the stockpile will direct runoff to the basin.		The bund has been extended allowing water to flow from the batter to the basin.	N/A	N/A	N/A	



15	Orchard Hills	NE sediment basin spillway has a sift fence across it.	Re-jig the sitt fence along the sides of the rock-lined spillway as shown in red. Remove the sitt fence from across the rock spillway.		The slit fence has been modified as per recommendation and removed from across the spillway.	N/A	N/A	N/A	
		Eastern haul road –silt fences not dug in properly	Install the silt fence properly – trench it firmly into the ground to at least 150mm		The silt fence has been reinstated and dug into the ground as per specifications.			N/A	
17	Orchard Hills	Eastern hauf coad: Coir logs require minor hoursekeeping. And Polymer binder is good but topdressing it on the road makes it slippery and it descrift last very ong. Use an alternative methodology to get better results.	Try up the controls along this edges so they provide adequate filtering of dirty water runoff from the haul road. And In future, blend the trafficable polymer into the road by 1. Ripping the road to 120mm with a grader or a totothe executor bucket. 2. Spraing the trafficable binder (e.g., Vita H4), then 3. Rolling the road to blend the polymer binder and the road material together.			scheduled for this road by 21 st July 2023.	road: 21st July 2023		
	Orchard Hills	Minima controis in place along the southern boundary. Silt fences are poorly installed.	Ensure silf fences are properly installed: Trench them in at least 150mm dep. Returns at 20m intervals Pots: at 2.5m centres (metal pots) or 1.5m centres (wooden posts)		planned.	Sil fonces along the southern boundary are to be reinstated or replaced before the 14th July 2023.		N/A	
21	Orchard Hills	The proposed vegetation removal along the eastern boundary should include much bunds (or earth bunds) along the eastern edge.	If possible, reuse the mulched vegetation to create a mulch bund at least 500mm high along the eastern edge of the cleared area.	Closed	The mulch bund has been constructed as per recommendation.	N/A	Complete.	N/A	



				ION BOXES AND					
23	Aerotropolis	The updage catchment is being developed now, which will dramatically increase the amount of run-on into the Aerotropolis site. The clean water drain is still not complete.	completed and lined as soon as practicable. There is currently little or no rain on the forecast, so this is not a significant issue at this time. However, if the forecast changes and significant rain is likely, the present setup of this drain is likely to contribute to: A. A high risk of dirty water discharging from the site, and B. Additional volumes of water for the project to have to floc, test and discharge. Completing this drain will take time, so should be prioritzed as much as practicable.			completed and lined as per the recommendation however works have been delayed due to accessi sours and riable asbetsto: contamination. The clean water swale drain will be lined with Jute matting and hand seeded as zoon as the entirety of the drain is accessible (27 July 2023)	hydroseeding: 27th July 2023	N/A	
24		Clean water drain not lined. As a result, any water in this drain must be managed as dirty water.	If this drain needs to be vegetated, it will need to be veneered with toposol prior to seeding. Atternatively, a compact blanker could be sprayed onto the drain to the generally quite heigh and the lead time could be long because of the quantities generally quite heigh and the lead time could be long because of the quantities of compost that are required). A biologradable mat or mesh (e.g. jute mesh) should be placed over the topool or compost blanket in the invert of the channel. If the channel doesn't require wegetation, consider just using thick jute mat (700gsm), shotcrete or concrete cannes (or a similar GCCM)		maintained.	completed and lined as soon as	Target date for works: 27th July 2023	N/A	
25		Stockpiles in the southern corner are not ground covered as per silve Book guidelines. Note that this is a low risk in terms of sediment poliution, but is a potential non conformance.	 Spray the stockpiles with soil binder (or an alternative ground cover)	In progress	The polymer is booked for application on the 14th July 2023.	The polymer is booked for application on the 14th July 2023.	14th July 2023.	N/A	
26	Aerotropolis	Sediment basin spillway is not complete and doesn't extend to the boundary.	boundary discharge point, and fully line the spillway.	In progress	Prior to this basin being utilised, the solution of the set of the set of the the future clean water swale drain.	prior to the basin becoming active.		N/A	
27	Aerotropolis	Spillway poorly constructed – the rock has filled up the swale.	Re-dig the spillway so that the finished level of the rock creates a trapezoidal profile and the water will flow in the channel, not around the sides of it.	Closed	This Channel has been excavated to design levels. Rock check dams have been reshaped to direct flows to the centre of the spillway.	N/A	Complete.	N/A	



28	Stockple adjacent to the basin blocks a large amount of site water from reaching the basin.	Remove this stockpile and form up the drain to direct all site water into the basin.		Given that this material has been sourced from the Medium impost Area, as per Section 11.7 of the RAP, these materials cannob te reused in low impact areas or areas identified for future open space land uses. As such, the intention for this material is to use it to establish diversion bunds around the future clean water swale in the southern portion of the site. The access constraints detailed in Item The access constraints detailed in Item as a Cores dapply to this area. The stockpile will be removed as soon as access allows.		28th July 2023	N/A	
29	Dirty water runoff from this batter would flow to the low point, where there are only minimal controls.	Finish off the batter, veneer it with topsoil and vegetate it.	In progress	ACM remediation area. Once the material in this area has been stripped, a batter will be formed and stabilised.	ACM material is to be removed and appropriately stabilised. Target completion for this action is 17/07/2023 - 21/07/2023.		N/A	
30	Stockpile adjacent to the basin blocks a large amount of site water from reaching the basin.	Remove the stockpile and form up the drain to direct all site water into the basin	In progress	stockpile visible in the image was	Stockpile to be removed and dain to be completed as soon as practical.		N/A	
33	Stockpiles in the western corner are not ground covered as per Blue Book guidelines. Note that this is a low risk in terms of sediment polituton, but is a potential non- conformance	Spray the stockpiles with soil binder (or an alternative ground cover)	Closed	Stockpile has been seeded and jute mesh has been applied.	N/A	Completed	N/A	